Manhole In	spection Summary	Manhole # S49C013MH
Printed On: 2/12	2/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 49	OC Node: 013 Status: Found	Insp Date: 6/11/08 12:51 PM
Incomplete Cor	nments	Crew: dd
		Inspector: jjoiner
		Firm: ATS
Location	Address: 200 n glover st	Cross Street: unknown alley
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments	aaa	
Cover	Shape: Circular Diameter: 26 (in.) L	Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ Wa	ter Tight Insert
Frame	Offset: 0 (in.) Condition: ✓ Sound ☐ 0	CrackedLeaks
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated		
Infiltration:	☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ R	oots
Corbel	Material: Brick Parged T	ype: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Lo	oose Brick
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall
Barrel	Material: Brick Parged	
Shape:	Circular Diameter: 48 (in.) Length: 0	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Lo	oose Brick
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall
Bench	✓ Exists Material: Brick	arged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ D	eteriorated 🗌 Leaks 📝 Debris
Channel	Material: Brick	
Channel E	xposure: Fully Open Junc Dist: 0 near	rest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ D	eteriorated Leaks Debris
Steps	Count: 4 Missing: 0 Corroded	
Surcharge	☐ Evidence Of Surcharge Depth: 0 (ft.) ☐	Active Surcharge Present

Manhole Inspection Summary

Manhole # S49C__013MH

Page 2 of 4

Location View

Printed On: 2/12/2009



Defect 3



bench debris

Defect 1



chimney loose bricks, signs of infiltration at joint, frame adj

Top View



Defect 2



corroded steps

Manhole Inspection Summary

Manhole # S49C__013MH

12 O'Clock Outflow

Printed On: 2/12/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.80 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock



Drop In @ 3 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 7.30 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: Outside Direct

Angled: Reading: **0.00** (ft.)

Inv Depth: 8.80 (ft.)

3 O'Clock Inflow

Drop Condition: **Open**

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S49C__013MH

6 O'Clock Inflow

Printed On: 2/12/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: **Manhole**Possible Illicit Connection