Manhole Inspection Summary Manhole # S49C030M		Manhole # S49C030MH
Printed On: 2/12	/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 49	OC Node: 030 Status: Found	Insp Date: 6/11/08 1:20 PM
Incomplete Cor	nments	Crew: dd
		Inspector: jjoiner
		Firm: ATS
Location	Address: 2600 e fairmount ave	Cross Street: unknown alley
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments	aaa	
Cover	Shape: Circular Diameter: 25. (in.) 5	Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	□ None □ Joint □ Cracks □ Mortar □ F	Roots 🗌 Wall
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated	
Infiltration:	tion: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall	
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated	
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar [_ Roots ☑ Wall
Bench	Exists Material:	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris
Channel	Channel Material: Brick Parged	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated ☐ Leaks ✓ Debris
Steps Count: 4 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S49C__030MH

Printed On: 2/12/2009 Page 2 of 3

Location View



Defect 1



Channel debris, Barrel Infiltration

Top View



top view

Defect 2



Corroded Steps, Loose Bricks in Corbel

Manhole Inspection Summary

Manhole # S49C__030MH

Printed On: 2/12/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.10 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection