Manhole In	spection Summary	Manhole # S49II_008MH				
Printed On: 6/24	/2010	Page 1 of 3				
Inspection	☐ Is Incomplete Rating: 3) Fair					
Record Plat: 49	Node: 008 Status: Found	Insp Date: 5/14/08 12:55 PM				
Incomplete Cor	nments	Crew: ct,jf				
		Inspector: Provine , D				
		Firm: JV				
Location	Address: Lakewood	Cross Street: Oliver				
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry				
	Prev. Rehab Weather: Dry	Subject To Ponding: None				
Comments	Complete					
Cover	·	er: 24 (in.) Length: (in.) Dist A/B Grade: 0 (in.)				
	Type: Sanitary Condition					
Properties:	Bolted Vented Water T	ight				
Frame	Offset: 2 (in.) Condition:	Sound Cracked Leaks				
Chimney / Fra	me Adjustment	l: Brick Parged Height: 3 (in.)				
Condition:	☐ Sound ☐ Cracked ☐ Root Intro	usion Loose Brick Deteriorated				
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓	Mortar ☐ Roots ☐ Wall				
Corbel	Material: Brick	Parged Type: Concentric/Eccentric				
Condition:	Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks [_ Mortar Roots ☑ Wall				
Barrel	Material: Brick] Parged				
Shape:	Circular Diameter: 36 (in.)	Length: (in.)				
Condition:	✓ Sound ☐ Cracked ☐ Root Intro	usion				
Infiltration:	☐ None ☐ Joint ☐ Cracks [_ Mortar Roots <mark>✓ Wall</mark>				
Bench	Exists Material:	☐ Parged				
Condition:	☐ Sound ☐ Cracked ☐ Root Intro	usion				
Channel	Material: Brick	Parged				
Channel E	xposure: Fully Open Junc Di	st: 0 nearest .5 ft. Azimuth:				
Condition:	☐ Sound ☐ Cracked ☐ Root Intro	usion Deteriorated Leaks Debris				
Steps	Count: 2 Missing: 0 Corrode	ed				
Surcharge	Evidence Of Surcharge Depth	n: (ft.) Active Surcharge Present				

Manhole Inspection Summary

Manhole # S49II_008MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



loose bricks

Top View



Defect 1



deterioration

Manhole Inspection Summary

Manhole # S49II_008MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay

Invert Depth: 5.50 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: **Manhole**Possible Illicit Connection