Manhole Inspection Summary M			Ma	nhole # S49II_009MH		
Printed On: 6/24	/2010			Page 1 of	3	
Inspection	☐ Is Incomplete Ra	iting: 3) Fair				
Record Plat: 49	Node: 009 Sta	atus: Found		Insp Date: 5/14/08 1:04 PM	1	
Incomplete Cor	nments	Crew: ct,jf				
				Inspector: Provine , D		
				Firm: JV		
Location	Address: Lakewood		(Cross Street: Oliver		
Manhole	Type: Terminal Loca	ition: Roadway	(Ground Conditions: Dry		
	☐ Prev. Rehab Wea	ther: Dry	S	ubject To Ponding: None		
Comments	Complete					
Cover	Shape: Circular	Diameter: 24	, ,	, ,	.)	
_	Type: Sanitary	Condition: Sour		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 1 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: ☐ None ✓ Joint ☐ Cracks ✓ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✔ Wall						
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular Diamet	er: 36 (in.) Leng	th: (in.)			
Condition:	✓ Sound ☐ Cracked [Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint ☐	Cracks	ar 🗌 Roc	ots V Wall		
Bench	Exists Material:		☐ Pargeo	1		
Condition:	☐ Sound ☐ Cracked [Root Intrusion	☐ Deterio	orated Leaks Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris						
Steps Count: 4 Missing: 3 Corroded						
Surcharge	Evidence Of Surcharg	e Depth: (ft.)	e Surcharge Present		

Manhole Inspection Summary

Manhole # S49II_009MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 1



Infiltration

Top View



Defect 2



loose brick

Manhole Inspection Summary

Manhole # S49II_009MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





can't get good pic because of derbi

Pipe Height: 4.8	(in.) Rod	Only
------------------	-----------	------

Pipe Material: Clay

Invert Depth: 8.15 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection