Manhole In	spection Summary	Manhole # S49K033MH					
Printed On: 2/20)/2009	Page 1 of 4					
Inspection	☐ Is Incomplete Rating: 3) Fair						
Record Plat: 49	Node: 033 Status: Found	Insp Date: 3/28/08 9:17 AM					
Incomplete Cor	mments	Crew: mike					
		Inspector: jjoiner					
		Firm: ATS					
Location	Address: 2542 S Luzerne Av	Cross Street: Foster Av					
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry					
	Prev. Rehab Weather: Dry	Subject To Ponding: None					
Comments							
_							
Cover	Shape: Circular Diameter: 24 (in.)						
Droportion	Type: Sanitary Condition: Sound	Cover Material: Cast Iron					
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame	Offset: 6 (in.) Condition: Sound	Cracked Leaks					
Chimney / Fra	me Adjustment	d Concrete Parged Height: 3 (in.)					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots					
Corbel	Material: Brick and Concrete Parged	Type: Concentric/Eccentric					
Condition:	□ Sound □ Cracked □ Root Intrusion □ Loose Brick □ Deteriorated						
Infiltration:	n: ☑ None						
Barrel	Material: Brick and Concrete Parged						
Shape:	Circular Diameter: 48 (in.) Length: 0	(in.)					
Condition:	Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall					
Bench	✓ Exists Material: Brick and Concrete	Parged					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris					
Channel	Material: Clay						
Channel E	xposure: Fully Open Junc Dist: 0.75 ne	arest .5 ft. Azimuth: 180					
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated ☐ Leaks ✓ Debris					
Steps	Count: 6 Missing: 0 Corroded						
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present					

Manhole Inspection Summary

Manhole # S49K__033MH

Printed On: 2/20/2009 Page 2 of 4

Location View



Defect 3



channel cond debris

Defect 1



loose bricks, off set frame

Top View



Defect 2



corroded stairs

Manhole Inspection Summary

Manhole # S49K__033MH

Printed On: 2/20/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 11.24 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.03 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S49K__033MH

6 O'Clock Inflow

Printed On: 2/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: 0 ((in.)	Direct
Pipe Material: Clay	•	☐ Pipe Lined
Invert Depth: 10.05	(ft.)	Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: **Manhole**Possible Illicit Connection