Manhole In	spection Summary	Manhole # S49M012MH
Printed On: 10/1	6/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 4) Poor	
Record Plat: 49	M Node: 012 Status: Found	Insp Date: 9/16/09 9:29 AM
Incomplete Comments Crew: SK/DH		
		Inspector: dhinton
		Firm: PER
Location	Address: 2414 Hudson St.	Cross Street: S.Milton Ave.
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (in. 75) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert		
Frame Offset: 0 (in.) Condition: ✓ Sound □ Cracked □ Leaks		
Chimney / Frame Adjustment		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	Sound Cracked Root Intrusion Loose Brick Deteriorated	
Infiltration:	n: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall	
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick] Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 9 Missing: 1 Corroded		
Surcharge	✓ Evidence Of Surcharge Depth: 5 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # \$49M__012MH

Printed On: 10/16/2009 Page 2 of 4

Location View



Miscellaneous



Defect 1



debris on the bench

Top View



Miscellaneous



Defect 3



missing and corroded rungs

Manhole Inspection Summary

Manhole # \$49M__012MH

Printed On: 10/16/2009 Page 3 of 4

Defect 2



surcharge evidence

Manhole Inspection Summary

Manhole # S49M__012MH

Printed On: 10/16/2009 Page 4 of 4

27 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 27.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 15.30 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

27 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 27.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **15.20** (ft.) Flow Characteristics: **None**

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection