Manhole Inspection Summary M			Manhole # S51C034MH					
Printed On: 3/13	/2009				Page	1	of	4
Inspection	☐ Is Incomplete	Rating: 3) Fair						
Record Plat: 51	C Node: 034	Status: Found		Insp Date	: 2/3/09 1	:20 I	PM	
Incomplete Comments			Crew: REI					
				Inspector: paul	fry			
				Firm: ATS				
Location	Address: 1 N LINWO	OD-CURLEY-ALLEY	,	Cross Street: FAIR -ALL		-BAL	TIM.	ORE
Manhole	Type: Terminal L	ocation: Alley		Ground Conditions	: Standir	ng W	ater	
	☐ Prev. Rehab V	Veather: Snow	5	Subject To Ponding	: Pondin	g		
Comments	BROKE AND REPLA	ACED COVER (see p	hotos)					
Cover	Shape: Circular	Diameter: 24	(in.) Leng	th: 0 (in.) Dist A/	B Grade:	0	(in.)
	Type: Sanitary	Condition: Soul	nd	Cover Material: 0	Cast Iron			
Properties:	☐ Bolted ☐ Vented	d Water Tight	☐ Water T	ight Insert				
Frame	Offset: 0. (in.) 25	Condition: Sound	I ☐ Crac	ked 🗌 Leaks				
Chimney / Fra	me Adjustment	Exists Material: Bric	k	☐ Pargeo	d Heigl	nt: 3	(in	ı.)
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	Loose	Brick	rated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall				
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Ecce	ntric			
Condition:	☐ Sound							
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Barrel	Material: Brick	☐ Parge	ed					
Shape:	Circular Diar	meter: 42 (in.) Leng	gth: 0 (in.))				
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	Loose	Brick Deterio	rated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar □Ro	ots 🗌 Wall				
Bench	✓ Exists Material: B	rick	☐ Parge	d				
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	☐ Deteri	orated Leaks	✓ Deb	ris		
Channel	Material: Brick	☐ Parge	∍d					
Channel E	xposure: Fully Open	Junc Dist: 0	nearest	.5 ft. Azimuth: 0				
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	☐ Deteri	orated Leaks	✓ Deb	ris		
Steps	Count: 4 Missing: 0	Corroded						
Surcharge	☐ Evidence Of Surch	arge Depth: 0 ([ft.)	ve Surcharge Pres	ent			

Manhole Inspection Summary

Manhole # S51C__034MH

Page 2 of 4

Location View

Printed On: 3/13/2009



MISC.



REPLACED BROKEN COVER

MISC.



MANHOLE SUBJECT TO PONDING

Top View



MISC.



BROKE COVER TO GAIN ACCESS

Defect 5



DEBRIS IN CHANNEL

Manhole Inspection Summary

Manhole # S51C__034MH

Printed On: 3/13/2009 Page 3 of 4

Defect 4



DEBRIS ON BENCH

Defect 2



FRAME OFFSET

Defect 3



CRACKED CORBEL BRICK

Defect 1



DETERIORATED CHIMNEY

Manhole Inspection Summary

Manhole # S51C__034MH

12 O'Clock Outflow

Printed On: 3/13/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.68 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 9 OClock



9 O'Clock Inflow

Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.32 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection