Manhole Inspection Summary M			Manhole # S51C039MH	
Printed On: 2/20	0/2009		Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair		
Record Plat: 51	IC Node: 039	Status: Found	Insp Date: 5/5/08 9:41 AM	
Incomplete Cor	nments		Crew: Doyle	
			Inspector: jjoiner	
			Firm: ATS	
Location	Address: 37 n deck	er	Cross Street: e fairmount ave	
Manhole	Type: Junction	Location: Roadway	Ground Conditions: Dry	
	☐ Prev. Rehab	Weather: Dry	Subject To Ponding: Ponding	
Comments				
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)	
5	Type: Sanitary	Condition: Sou		
Properties:	☐ Bolted ✓ Vent	ed	Water Tight Insert	
Frame	Offset: 4 (in.)	Condition: 🗸 Sound	d Cracked Leaks	
Chimney / Frame Adjustment				
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mortai	ır	
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric	
Condition:	☐ Sound ☐ Crack	ted Root Intrusion	☐ Loose Brick	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	rtar 🗌 Roots 🔲 Wall	
Barrel	Material: Brick	☐ Parge	ed	
Shape:	Circular Di	ameter: 48 (in.) Leng	gth: 0 (in.)	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	rtar 🗌 Roots 🔲 Wall	
Bench	Exists Material:		☐ Parged	
Condition:	☐ Sound ☐ Crack	ted Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Channel	Material: Brick	☐ Parge	ued .	
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Steps	Count: 11 Missing	: 3		
Surcharge	Evidence Of Sur	charge Depth: 0 ((ft.) Active Surcharge Present	

Manhole Inspection Summary


Manhole # S51C__039MH

Printed On: 2/20/2009 Page 2 of 4

Location View



Defect 2



steps

Top View



Defect 1



corbel deteriorated & frame offset

Manhole Inspection Summary

Manhole # S51C 039MH

12 O'Clock Outflow

Printed On: 2/20/2009 Page 3 of 4

27 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 21.06 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 11.46 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

3 O'Clock Inflow

Drop In @ 3 OClock



Drop: Inside Direct

Angled: Reading: **0.00** (ft.)

Inv Depth: 20.11 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S51C__039MH

7 O'Clock Inflow

Printed On: 2/20/2009 Page 4 of 4

27 in. Circular Gravity Sewer Pipe In @ 7 OClock



Pipe Height: 0 (in.) Dire	ect	Drop: None
Pipe Material: Concrete	☐ Pipe Lined	·
nvert Depth: 21.01 (ft.) Flo	ow Characteristics: Fast	
Deposits: 🗸 None 🗌 Muc	I ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.)	Deposits Extent:	Connects To: Manhole
nfiltration: None	Pipe Seal Cond: Unknown	Possible Illicit Connection