Manhole Inspection Summary M			Ma	anhole # S51K01	ЗМН
Printed On: 2/20)/2009			Page	1 of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 51	K Node: 013	Status: Found		Insp Date: 4/15/08 3	3:06 PM
Incomplete Comments				Crew: 5	
				Inspector: jjoiner	
				Firm: ATS	
Location	Address: 2825 fait ave		(Cross Street: s linwood ave	
Manhole	Type: Junction	Location: Roadway	(Ground Conditions: Dry	
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 26	(in.) Lengt	h: 0 (in.) Dist A/B Grade: 0	o (in.)
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks					
Chimney / Frame Adjustment					
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	n:				
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Dia	nmeter: 48 (in.) Leng	jth: 0 (in.)		
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roo	ots 🗌 Wall	
Bench	✓ Exists Material: E	Brick	☐ Parged	d	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deterio	orated Leaks Debri	s
Channel	Material: Brick	☐ Parge	ed		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deterio	orated Leaks Debri	s
Steps	Count: 4 Missing:	0			
Surcharge	Evidence Of Surc	harge Depth: 0 (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S51K__013MH

Printed On: 2/20/2009 Page 2 of 4

Location View



Defect 2



crack in frame adjustment

Top View



Defect 1



corroded stairs

Manhole Inspection Summary

Manhole # S51K__013MH

Printed On: 2/20/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 10.40 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 3 OClock



3 O'Clock Inflow

Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.30 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S51K__013MH

6 O'Clock Inflow

Printed On: 2/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: **0** (in.) Direct

Pipe Material: Clay

Invert Depth: 8.66 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop In @ 6 OClock



Drop: Outside Direct

Angled: Reading: 0.00 (ft.)

Inv Depth: 10.20 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection