Manhole In	spection Summary	M	anhole # S51K015MH			
Printed On: 1/22	/2009		Page 1 of 3			
Inspection	☐ Is Incomplete Rating:	3) Fair				
Record Plat: 51	K Node: 015 Status:	Found	Insp Date: 4/1/08 10:05 AM			
Incomplete Cor	nments		Crew: 5			
			Inspector: jjoiner			
			Firm: ATS			
Location	Address: parking lot		Cross Street: Foster			
Manhole	Type: Inline Location:	Parking Lot	Ground Conditions: Wet			
	☐ Prev. Rehab Weather:	Dry	Subject To Ponding: None			
Comments						
Cover	·	Diameter: 30 (in.) Leng	, ,			
	,, , , , , , , , , , , , , , , , , , ,	ondition: Sound	Cover Material: Cast Iron			
Properties:	☐ Bolted ☑ Vented ☐ W	/ater Tight	ight Insert			
Frame	Offset: 2 (in.) Condition	on: 🗸 Sound 🔲 Crac	ked 🗌 Leaks			
Chimney / Frame Adjustment ☐ Exists Material: ☐ Parged Height: 0 (in.)						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: None Joint Cracks Mortar Roots VWall						
Corbel	Material: Brick	☐ Parged Type	: Concentric/Eccentric			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	on:					
Barrel	Material: Precast Concrete	☐ Parged				
Shape:	Circular Diameter: 48	3 (in.) Length: 0 (in.)			
Condition:	✓ Sound ☐ Cracked ☐ Ro	ot Intrusion	e Brick Deteriorated			
Infiltration:	☐ None ☐ Joint ☐ Crac	ks	oots V Wall			
Bench	Exists Material: Brick	☐ Parge	ed			
Condition:	✓ Sound ☐ Cracked ☐ Ro	ot Intrusion Deter	iorated Leaks Debris			
Channel	Material: Brick	☐ Parged				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	✓ Sound ☐ Cracked ☐ Ro	ot Intrusion Deter	iorated Leaks Debris			
Steps	Count: 3 Missing: 0 C	orroded				
Surcharge	Evidence Of Surcharge	Depth: 0 (ft.) Acti	ve Surcharge Present			

Manhole Inspection Summary

Manhole # \$51K__015MH

Printed On: 1/22/2009 Page 2 of 3

Location View



Defect 1



steps

Top View



Manhole Inspection Summary

Manhole # S51K__015MH

Printed On: 1/22/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: 0 (in.) Direct

Pipe Material: **Unknown** Pipe Lined

Invert Depth: 7.00 (ft.) Flow Characteristics: Slow

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 7 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: **PVC**

Invert Depth: 7.00 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole

Possible Illicit Connection