Manhole Inspection Summary			M	anhole	MH
Printed On: 1/22	2/2009			Page 1	of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 51	IM Node: <b>009</b>	Status: Found		Insp Date: 4/3/08 10:3	9 AM
Incomplete Cor	mments			Crew: 5	
				Inspector: <b>jjoiner</b> Firm: <b>ATS</b>	
				FIIII. ATS	
Location	Address: 946 s. ker	wood ave		Cross Street: dillon st	
Manhole	Type: Junction	Location: Roadway		Ground Conditions: <b>Dry</b>	
	Prev. Rehab	Weather: <b>Dry</b>	5	Subject To Ponding: <b>None</b>	
Comments					
					<i>a</i> >
Cover	Shape: Circular	Diameter: 26	` '	, ,	(in.)
Droportios	Type: <b>Sanitary</b>	Condition: Crac		Cover Material: Cast Iron	
Properties:			☐ Water T		
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Crac	ked Leaks	
Chimney / Fra	me Adjustment	Exists Material: Brick	k and Con	crete Parged Height: 4	<b>l</b> (in.)
Condition:	☐ Sound ✓ Crack	<b>ced</b> ☐ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall	
Corbel	Material: <b>Brick</b>	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed		
Shape:	<b>Circular</b> Di	ameter: <b>48</b> (in.) Leng	th: <b>0</b> (in.	)	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots	
Bench	✓ Exists Material:	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	□ Deteri	orated Leaks Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest	.5 ft. Azimuth: <b>0</b>	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteri	orated Leaks Debris	
Steps	Count: 4 Missing:	: 0			
Surcharge	☐ Evidence Of Surd	charge Depth: <b>0</b> (1	ft.)	ve Surcharge Present	

## **Manhole Inspection Summary**

## Manhole # \$51M\_\_009MH

Printed On: 1/22/2009 Page 2 of 4

#### Location View



Defect 1



steps

## Top View



### **Manhole Inspection Summary**

#### Manhole # S51M 009MH

Printed On: 1/22/2009 Page 3 of 4

# 10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 9.30 (ft.) Flow Characteristics: Fast

Deposits:  $\checkmark$  None  $\square$  Mud  $\square$  Sludge  $\square$  Debris  $\square$  Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

# 10 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.83 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

### **Manhole Inspection Summary**

Manhole # S51M\_\_009MH

Printed On: 1/22/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.13 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.88 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None** 

Connects To: Manhole

Possible Illicit Connection