Manhole Inspection Summary M			Manhole # S51M017	7MH		
Printed On: 3/9/2	2009		Page 1	of 3		
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 51	IM Node: 017	Status: Found	Insp Date: 4/10/08 3:	07 PM		
Incomplete Comments			Crew: Danny			
			Inspector: jjoiner			
			Firm: ATS			
Location	Address: 903 Binne	ey St	Cross Street: Hudson St			
Manhole	Type: Terminal	Location: Roadway	Ground Conditions: Dry			
	☐ Prev. Rehab	Weather: Dry	Subject To Ponding: None			
Comments						
0	Change Cincolon	Diamatan 05	(in) Leaseth Q (in) Diet A/D Oresto Q	(i.e.)		
Cover	Shape: Circular	Condition: Crac	(in.) Length: 0 (in.) Dist A/B Grade: 0 cked Cover Material: Cast Iron	(in.)		
Proportios:	Type: Sanitary					
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Cracked Leaks			
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated						
Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular Di	iameter: 48 (in.) Leng	gth: 0 (in.)			
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar			
Bench	☐ Exists Material:		☐ Parged			
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris			
Channel	Material: Brick	☐ Parge	ed			
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimuth: 0			
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris	5		
Steps	Count: 4 Missing	: 0				
Surcharge	Evidence Of Sur	charge Depth: 0 ((ft.) Active Surcharge Present			

Manhole Inspection Summary

Manhole # S51M__017MH

Printed On: 3/9/2009 Page 2 of 3

Location View



Defect 4



corroded stairs

Defect 2



chimney loose brick

Top View



Defect 3



channel debris

Defect 1



cracked cover

Manhole Inspection Summary

Manhole # S51M 017MH

Printed On: 3/9/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 8.46 (ft.) Flow Characteristics: None

Silt Depth: 0 (in.) Deposits Extent: Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole ☐ Possible Illicit Connection