Manhole Inspection Summary N			Ma	anhole	8MH	
Printed On: 2/27	7/2009			Page '	1 of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 51	IM Node: 018	Status: Found		Insp Date: 7/24/08 3	3:26 PM	
Incomplete Comments				Crew: sac		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: 817 fait hu	dson alley		Cross Street: S Streeper St		
Manhole	Type: Terminal	_ocation: Alley		Ground Conditions: Dry		
	☐ Prev. Rehab \	Weather: Dry	8	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 26	` ,	` ,) (in.)	
5	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Cracl	ked Leaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ✓ Cracke	ed Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	r Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	n: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parg	ed			
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Moi	rtar 🗌 Ro	ots 🗌 Wall		
Bench	Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debri	s	
Channel	Material: Brick					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated 🗌 Leaks 🔽 Debr	is	
Steps	Count: 1 Missing:	0 Corroded				
Surcharge	Evidence Of Surch	narge Depth: 0	(ft.) Activ	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S51M__018MH

Printed On: 2/27/2009 Page 2 of 3

Location View



Defect 1



channel debris

Top View



Defect 2



chimney cracked and deteriorated, frame adjustment

Manhole Inspection Summary

Manhole # S51M 018MH

Printed On: 2/27/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 3.75 (ft.) Flow Characteristics: None

Silt Depth: 0 (in.) Deposits Extent: Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole ☐ Possible Illicit Connection