Manhole In	spection Summary	Manhole # S51M039MH
Printed On: 4/3/2	2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 51	IM Node: 039 Status: Found	Insp Date: 2/26/09 10:57 AM
Incomplete Comments		Crew: dd
		Inspector: jjoiner
		Firm: ATS
Location	Address: 901 s potomac st	Cross Street: hudson st
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
_		
Cover	·	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
Duanautiaa	Type: Sanitary Condition: Soun	
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	✓ Loose Brick ✓ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Corbel	Material: Brick	d Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Morta	ar □Roots □Wall
Barrel	Material: Brick	d
Shape:	Circular Diameter: 48 (in.) Lengt	h: 0 (in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Morta	ar □Roots □Wall
Bench	Exists Material:	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	d
Channel E	xposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 4 Missing: 0	
Surcharge	Evidence Of Surcharge Depth: 0 (f	t.)

Manhole Inspection Summary

Manhole # S51M__039MH

Printed On: 4/3/2009 Page 2 of 3

Location View



Misc



channel debris

Defect 1



Top View



Defect 2



chimney loose bricks and deteriorated, frame adj

Manhole Inspection Summary

Manhole # S51M 039MH

Printed On: 4/3/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 8.66 (ft.) Flow Characteristics: None Silt Depth: 0 (in.) Deposits Extent:

Connects To: Manhole Infiltration: None Pipe Seal Cond: Unknown

☐ Possible Illicit Connection

Drop: None