Manhole In	spection Sum	Manhole # S510026MH	1		
Printed On: 4/3/2	2009		Page 1 of	3	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 51	Node: 026	Status: Found	Insp Date: 2/26/09 11:47 A	M	
Incomplete Comments Crew: dd					
			Inspector: jjoiner		
			Firm: ATS		
Location	Address: 2815 odonnell st		Cross Street: streeper st		
Manhole	Type: Terminal	Location: Roadway	Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	Subject To Ponding: None		
Comments					
	0. 0.	D			
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)	1.)	
Drapartica	Type: Sanitary	Condition: Sou			
Properties:			Water Tight Insert		
Frame	Offset: 0 (in.)	Condition: Sound	d		
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration: None Joint Cracks Mortar Roots Wall					
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	rtar 🗌 Roots 🔲 Wall		
Barrel	Material: Brick	☐ Parge	ged		
Shape:	Circular Di	ameter: 48 (in.) Leng	gth: 0 (in.)		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	rtar 🗌 Roots 🔲 Wall		
Bench	☐ Exists Material:		☐ Parged		
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris		
Channel	Material: Brick	☐ Parge	ed		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	☐ Sound ☐ Crack	ted Root Intrusion	□ Deteriorated □ Leaks ✓ Debris		
Steps	Count: 5 Missing	: 0			
Surcharge	Evidence Of Sur	charge Depth: 0 ((ft.) Active Surcharge Present		

Manhole Inspection Summary

Manhole # \$510__026MH

Printed On: 4/3/2009 Page 2 of 3

Location View




Defect 3



channel debris

Defect 1



cracked frame

Top View



Defect 2



deteriorated corbel, cor. steps

Manhole Inspection Summary

Manhole # \$510__026MH

Drop: None

Printed On: 4/3/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.)	Direct
Pipe Material: Clay	☐ Pipe Lined
Invert Depth: 8.50 (ft.)	Flow Characteristics: None
Deposits: ✓ None ☐ N	∕lud □ Sludge □ Debris □ Grease
Silt Depth: 0 (in.)	Deposits Extent:

Silt Depth: **0** (in.) Deposits Extent: Connects To: **Manhole**Infiltration: **None** Pipe Seal Cond: **Unknown** Possible Illicit Connection