Manhole Inspection Summary Manhole # S51W1_007MH Printed On: 6/17/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 51W1 Node: 007 Status: Found Insp Date: 6/2/09 1:16 PM **Incomplete Comments** Crew: B Inspector: CrewB Firm: **KEC** Location Address: 1800 Chesapeake Ave. Cross Street: Weedon St. Manhole Ground Conditions: Dry Type: Junction Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 30 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 2 Condition: Sound (in.) Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 7 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # \$51W1_007MH

Printed On: 6/17/2009 Page 2 of 4

Location View



Cover



Top View



Steps



Manhole Inspection Summary

Manhole # S51W1_007MH

Printed On: 6/17/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 14.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 13.70 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 12.25 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S51W1_007MH

9 O'Clock Inflow

Printed On: 6/17/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 10.8 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	
nvert Depth: 13.40 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
nfiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection