Manhole In	spection Summary	Manhole # S53AA_028MH			
Printed On: 1/29	9/2009	Page 1 of 4			
Inspection	☐ Is Incomplete Rating: 3) Fair				
Record Plat: 53	BAA Node: 028 Status: Found	Insp Date: 7/17/08 8:15 AM			
Incomplete Comments		Crew: cb			
		Inspector: jjoiner			
		Firm: ATS			
Location	Address: 3201 mcelderry st	Cross Street: n east av			
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry			
	Prev. Rehab Weather: Dry	Subject To Ponding: None			
Comments					
Cover	·	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)			
	Type: Sanitary Condition: Sou				
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 0 (in.) Condition: 🗸 Sound	d □ Cracked □ Leaks			
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 3 (in.)					
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated					
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	I Material: Brick ☐ Parged				
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)				
Condition:	n: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mor	tar 🗌 Roots 🔲 Wall			
Bench	✓ Exists Material: Brick	☐ Parged			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris			
Channel	Material: Brick				
Channel Exposure: Partially Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	ndition: 🗸 Sound 🔲 Cracked 🔲 Root Intrusion 🔝 Deteriorated 🔲 Leaks 🔝 Debris				
Steps	Count: 4 Missing: 4				
Surcharge	Evidence Of Surcharge Depth: 0	(ft.) ☐ Active Surcharge Present			

Manhole Inspection Summary

Manhole # S53AA_028MH

Printed On: 1/29/2009 Page 2 of 4

Location View



Miscellaneous



channel debris

Defect 1



chimney loose bricks, cracked, frame adj

Top View



Defect 2



steps all missing

Manhole Inspection Summary

Manhole # S53AA_028MH

Printed On: 1/29/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.44 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.28 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S53AA_028MH

9 O'Clock Inflow

Printed On: 1/29/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 0 (in.) Dir	Drop: None				
Pipe Material: Clay	☐ Pipe Lined	·			
Invert Depth: 8.00 (ft.) Flow Characteristics: Fast					
Deposits: ✓ None ☐ Mu					
Silt Depth: 0 (in.)	Deposits Extent:	Connects To: Manhole			
Infiltration: None	Pipe Seal Cond: Unknown	☐ Possible Illicit Connection			