Manhole Inspection Summary N				anhole	MH		
Printed On: 1/29	3/2009			Page 1	of 5		
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 53	BC Node: <b>002</b>	Status: Found		Insp Date: 6/20/08 11	:06 AM		
Incomplete Comments				Crew: dd			
				Inspector: <b>jjoiner</b> Firm: <b>ATS</b>			
				FIIII. A13			
Location	Address: 3333 e fay	ette st		Cross Street: n highland ave			
Manhole	Type: Junction	Location: Roadway		Ground Conditions: Dry			
	Prev. Rehab	Weather: <b>Dry</b>	5	Subject To Ponding: <b>None</b>			
Comments							
_					4. \		
Cover	Shape: Circular	Diameter: 26	. ,	, ,	(in.)		
Droportios:	Type: Sanitary	Condition: <b>Sour</b>		Cover Material: Cast Iron			
Properties:			☐ Water T				
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Crac	ked Leaks			
Chimney / Fra	me Adjustment	Exists Material: Bricl	k and Con	crete Parged Height:	<b>6</b> (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall			
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric			
Condition:							
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots			
Barrel	Material: Brick	☐ Parge	ed				
Shape:	<b>Circular</b> Dia	ameter: <b>48</b> (in.) Leng	th: <b>0</b> (in.)				
Condition:							
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots			
Bench	✓ Exists Material:	Brick	☐ Parge	d			
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks			
Channel	Material: Brick	☐ Parge	ed				
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	.5 ft. Azimuth: <b>0</b>			
Condition:	Sound Cracke	ed Root Intrusion	Deteri	orated Leaks			
Steps	Count: 2 Missing:	2 Corroded					
Surcharge	Evidence Of Surc	harge Depth: <b>0</b> (	ft.) 🗌 Acti	ve Surcharge Present			

## Manhole # S53C\_\_002MH

Printed On: 1/29/2009 Page 2 of 5

Location View



Miscellaneous



above grade

Defect 5



bench debris

Top View




Defect 6



channel debris

Defect 4



corroded and 2 missing steps

# Manhole # S53C\_\_002MH

Printed On: 1/29/2009 Page 3 of 5

#### Defect 3



loose bricks and deteriorated corbel

#### Defect 2




chimney cond loose bricks and deteriorated, frame adj

### Manhole # S53C\_\_002MH

Printed On: 1/29/2009 Page 4 of 5

# 24 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 6.55 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Situay ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

# 12 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 6.52 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Grease ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None			

Connects To: Manhole

Possible Illicit Connection

Manhole # S53C\_\_002MH

Printed On: 1/29/2009 Page 5 of 5

24 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: **0** (in.) Direct
Pipe Material: **Clay** Pipe Lined

Invert Depth: 6.53 (ft.) Flow Characteristics: Slow

Deposits: None Mud Debris Grease

Silt Depth: 4 (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Unknown** 

Drop: None

Connects To: **Manhole**Possible Illicit Connection