Manhole In	spection Sun	nmary	Ma	anhole # S53C008	ВМН		
Printed On: 2/12	2/2009			Page 1	of 4		
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 53	BC Node: 008	Status: Found		Insp Date: 6/12/08 9	:28 AM		
Incomplete Cor	mments			Crew: dd			
				Inspector: jjoiner Firm: ATS			
				Film: A15			
Location	Address: 3231 esth	ner place		Cross Street: n clinton place			
Manhole	Type: Inline	Location: Roadway		Ground Conditions: Dry			
	☐ Prev. Rehab	Weather: Dry	5	Subject To Ponding: None			
Comments	aaa						
_							
Cover	Shape: Circular	Diameter: 25. 5	(in.) Lengt	th: 0 (in.) Dist A/B Grade: 0	(in.)		
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron			
Properties:	☐ Bolted ☑ Vent	ted 🗌 Water Tight [Water T	ight Insert			
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Cracl	ked Leaks			
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 8 (in.)							
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall			
Corbel	Material: Brick	☐ Parge	d Type:	Concentric/Eccentric			
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	☐ Parge	ed				
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Loose	Brick Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗌 Wall			
Bench	✓ Exists Material:	Brick	☐ Parge	d			
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	□ Deteri	orated Leaks Debris	5		
Channel	Material: Brick	☐ Parge	ed				
Channel E	xposure: Fully Oper	n Junc Dist: 0	nearest .	.5 ft. Azimuth: 0			
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	Deteri	orated Leaks V Debri	S		
Steps	Count: 3 Missing	: 2					
Surcharge	Evidence Of Sur	charge Depth: 0 (t	ft.)	ve Surcharge Present			

Manhole Inspection Summary

Manhole # S53C__008MH

Printed On: 2/12/2009 Page 2 of 4

Location View



misc



bench debris

Defect 3



Top View



Defect 4



channel debris

Defect 2



corbel condition loose bricks,

Manhole Inspection Summary

Manhole # S53C__008MH

Printed On: 2/12/2009 Page 3 of 4

Defect 1




chimney loose bricks, cracked, frame adj

Manhole Inspection Summary

Manhole # S53C__008MH

Printed On: 2/12/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 7.67 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 7.61 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection