Manhole Inspection Summary N				anhole	ИΗ		
Printed On: 10/1	6/2009			Page 1	of 4		
Inspection	☐ Is Incomplete	Rating: 4) Poor					
Record Plat: 53	BG Node: 027	Status: Found		Insp Date: 9/15/09 2:19	9 PM		
Incomplete Cor	mments			Crew: SK/DH Inspector: dhinton Firm: PER			
Location	Address: East-Robin	nson Alley		Cross Street: Gough St.			
Manhole	Type: Terminal	Location: Alley		Ground Conditions: Dry			
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None			
Comments							
Cover	Shape: Circular	Diameter: 26	(in.) Lengt	th: 0 (in.) Dist A/B Grade: 0	(in.)		
	Type: Sanitary	Condition: Soul	nd	Cover Material: Cast Iron			
Properties:	☐ Bolted ✓ Vente	ed	☐ Water T	ight Insert			
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	l	ked Leaks			
Chimney / Fra	me Adjustment	Exists Material: Bric	k	☐ Parged Height: 5	(in.)		
Condition:	Sound Cracke	ed Root Intrusion	✓ Loose	e Brick			
Infiltration:	□ None ✓ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall			
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots 🗌 Wall			
Barrel	Material: Brick	☐ Parge	ed				
Shape:	Circular Dia	ameter: 42 (in.) Leng	gth: 0 (in.))			
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots 🗌 Wall			
Bench	✓ Exists Material: E	Brick	☐ Parge	d			
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks V Debris			
Channel	Material: Brick	☐ Parge	ed				
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	.5 ft. Azimuth: 0			
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris			
Steps	Count: 5 Missing:	1					
Surcharge	Evidence Of Surc	harge Depth: 0 (ft.)	ve Surcharge Present			

Manhole Inspection Summary

Manhole # S53G__027MH

Printed On: 10/16/2009 Page 2 of 4

Location View



Miscellaneous



Defect 2



missing & corroded rung

Top View



Miscellaneous



Frame View

Defect 1



debris on the bench

Manhole Inspection Summary

Manhole # S53G__027MH

Printed On: 10/16/2009 Page 3 of 4

Defect 3



deteriorated chimney with missing/loose brick & signs of infiltration

Manhole Inspection Summary

Manhole # S53G__027MH

Printed On: 10/16/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





crown of pipe appears broken just outside of manhole

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.55 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: Light
Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.50 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent: Light

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection