Manhole Inspection Summary M		Manhole # S53I025MH	
Printed On: 2/20	/2009		Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3)	Fair	
Record Plat: 53	Node: 025 Status: F o	ound	Insp Date: 4/14/08 10:28 AM
Incomplete Comments			Crew: mike
			Inspector: jjoiner
			Firm: ATS
Location	Address: 505 south ellwood av	/enue	Cross Street: eastern avenue
Manhole	Type: Inline Location: R	oadway	Ground Conditions: Dry
	Prev. Rehab Weather: D	ry	Subject To Ponding: None
Comments			
Cover	Shape: Circular Dia	ameter: 25. (in.) Leng 5	gth: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Con-	dition: Sound	Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert			
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Corbel	Corbel Material: Brick Parged Type: Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel Material: Brick Parged			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)			
Condition:	✓ Sound ☐ Cracked ☐ Root	Intrusion Loos	e Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks	s	oots 🗌 Wall
Bench	Exists Material: Brick and C	Concrete	ed
Condition:	✓ Sound ☐ Cracked ☐ Root	t Intrusion 🗌 Dete	riorated Leaks Debris
Channel	Material: Brick		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0			
Condition:	✓ Sound ☐ Cracked ☐ Roof	t Intrusion Dete	riorated Leaks Debris
Steps Count: 3 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge	Depth: 0 (ft.) Ac	tive Surcharge Present

Manhole Inspection Summary

Manhole # \$53I__025MH

Printed On: 2/20/2009 Page 2 of 3

Location View



Miscellaneous



Top View



Manhole Inspection Summary

Manhole # S53I 025MH

Printed On: 2/20/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.00 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Connects To: Manhole

Drop: None

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.50 (ft.) Flow Characteristics: Fast

Silt Depth: 0

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection