Manhole Inspection Summary M			Ma	anhole # S53K045MH		
Printed On: 1/29	9/2009			Page 1 of 3		
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 53	3K Node: 045	Status: Found		Insp Date: 7/30/08 8:38 AM		
Incomplete Cor	mments			Crew: sac		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: rear off 3308 schuck			Cross Street: fleet schuck		
Manhole	Type: Inline L	ocation: Alley		Ground Conditions: Dry		
	☐ Prev. Rehab V	Veather: Dry	5	Subject To Ponding: None		
Comments						
Carrain	Chana Cinaulan	Diameter: 25	(in) I an at	sh. O (in) Diet A/D Creedes O (in)		
Cover	Shape: Circular	Diameter: 25. 5	(in.) Lengi	th: 0 (in.) Dist A/B Grade: 0 (in.)		
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vente	d 🗌 Water Tight [☐ Water T	ight Insert		
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	☐ Cracl	ked Leaks		
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar ⊟Ro	ots 🗌 Wall		
Barrel	Material: Brick	☐ Parge	ed			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar □Ro	ots 🗌 Wall		
Bench	✓ Exists Material: B	rick	✓ Parge	d		
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	Deteri	orated Leaks VDebris		
Channel	Material: Precast	☐ Parge	ed			
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	.5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	☐ Deteri	orated Leaks Debris		
Steps Count: 3 Missing: 0 Corroded						
Surcharge	Evidence Of Surch	narge Depth: 0 (ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S53K__045MH

Printed On: 1/29/2009 Page 2 of 3

Location View



Defect 3



bench debris

Defect 1



deteriorated, frame adjustment

Top View



Defect 2



steps

Manhole Inspection Summary

Manhole # S53K 045MH

Printed On: 1/29/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.16 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.00 (ft.) Flow Characteristics: None

Infiltration: None

Silt Depth: 0

(in.) Deposits Extent:

Pipe Seal Cond: Sound

Drop: None

Connects To: Connecting Node Not **Available**

Possible Illicit Connection