Manhole In	spection Summary	Ma	anhole # S53M012MH
Printed On: 2/20)/2009		Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) F	air	
Record Plat: 53	BM Node: 012 Status: Fou	nd	Insp Date: 4/7/08 10:23 AM
Incomplete Comments			Crew: mike
			Inspector: jjoiner
			Firm: ATS
Location	Address: 3203 hudson		Cross Street: east
Manhole	Type: Terminal Location: Roa	dway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	5	Subject To Ponding: None
Comments			
Cover	Shape: Circular Diam	eter: 24 (in.) Lengt	th: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condit	ion: Sound	Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert			
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration: None Joint Cracks Mortar Roots Wall			
Corbel	Material: Brick	☐ Parged Type:	Concentric/Eccentric
Condition:	lition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel Material: Brick Parged			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Bench	Exists Material:	☐ Parge	d
Condition:	Sound Cracked Root Ir	ntrusion 🗌 Deteri	orated Leaks Debris
Channel Material: Brick Parged			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0			
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris			
Steps Count: 3 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge De	pth: 0 (ft.) \square Acti	ve Surcharge Present

Manhole Inspection Summary

Manhole # \$53M__012MH

Printed On: 2/20/2009 Page 2 of 3

Location View



Defect 2



channel cond debris

Top View



Defect 1



steps

Manhole Inspection Summary

Manhole # S53M 012MH

Printed On: 2/20/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 7.25 (ft.) Flow Characteristics: None Silt Depth: 0 (in.) Deposits Extent:

Connects To: Manhole Infiltration: None Pipe Seal Cond: Unknown

☐ Possible Illicit Connection

Drop: None