Manhole Inspection Summary M		anhole # S53M066MH	
Printed On: 2/12	/2009		Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3)	Fair	
Record Plat: 53	M Node: 066 Status: F o	ound	Insp Date: 4/7/08 8:49 AM
Incomplete Comments			Crew: mike
			Inspector: jjoiner
			Firm: ATS
Location	Address: 3201 hudson		Cross Street: east
Manhole	Type: Terminal Location: A	ley	Ground Conditions: Dry
	Prev. Rehab Weather: D	·y :	Subject To Ponding: None
Comments			
Cover	•	meter: 24 (in.) Leng	
December	,, , , , , , , , , , , , , , , , , , ,	dition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame Offset: 3 (in.) Condition: Sound Cracked Leaks			
Chimney / Frame Adjustment ☐ Exists Material: ☐ Parged Height: 0 (in.)			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration: None Joint Cracks Mortar Roots Wall			
Corbel Material: Brick Parged Type: Concentric/Eccentric			
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel Material: Brick Parged			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Bench	Exists Material:	☐ Parge	ed
Condition:	☐ Sound ☐ Cracked ☐ Root	Intrusion	iorated Leaks Debris
Channel Material: Brick Parged			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0			
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris			
Steps Count: 4 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge	Depth: 0 (ft.) Acti	ive Surcharge Present

Manhole Inspection Summary

Manhole # \$53M__066MH

Printed On: 2/12/2009 Page 2 of 3

Location View



Defect 2



debris

Top View



Defect 1



steps corroded, frame offset

Manhole Inspection Summary

Manhole # S53M__066MH

Printed On: 2/12/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.16 (ft.) Flow Characteristics: Turbulent

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Connects To: **Manhole**Possible Illicit Connection

Drop: None