Manhole # S53W1_003MH **Manhole Inspection Summary** Printed On: 3/12/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 53W1 Node: 003 Status: Found Insp Date: 5/29/08 11:01 AM Incomplete Comments Crew: B Unable to measure influent pipe @ 4 O'clock due to blockage Inspector: CrewB Firm: KEC Location Address: 1901 Chesapeake Ave. Cross Street: Vera St. Manhole Type: Junction Location: Roadway Ground Conditions: Dry Weather: Dry Subject To Ponding: None Prev. Rehab Comments Cover Shape: Circular Diameter: 30 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 2 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 4 (in.) Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ✓ Joint ✓ Cracks Mortar Roots Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Diameter: 48 (in.) Length: Shape: Circular (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Mortar Roots Wall Cracks **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 6 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # \$53W1_003MH

Printed On: 3/12/2009 Page 2 of 4

Location View



1901 Chesapeake Ave.

Steps



Defect 2



Cracked Corbel

Top View



Defect 1



Frame offset

Manhole Inspection Summary

Manhole # S53W1_003MH

Printed On: 3/12/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.40 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 4 O'Clock





Pipe Height: 3.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent: **Heavy**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: Stub connection / abandoned

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S53W1_003MH

Printed On: 3/12/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



