Manhole In	spection Summary	Manhole # S55C1_003MH
Printed On: 2/12	2/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 55	5C1 Node: 003 Status: Found	Insp Date: 9/5/08 11:04 AM
Incomplete Cor	nments	Crew: dd
		Inspector: jjoiner
		Firm: ATS
Location	Address: mertens ave	Cross Street: s clinton st
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments	aaa	
Cover	·	! (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: So	
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment		
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: None Joint Cracks Mortar Roots Wall		
Corbel	Material: Brick and Concrete Pare	ged Type: Concentric/Eccentric
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mo	ortar 🗌 Roots 🔲 Wall
Barrel	Material: Brick	ged
Shape:	Circular Diameter: 48 (in.) Ler	ngth: 0 (in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mo	ortar 🗌 Roots 🔲 Wall
Bench	✓ Exists Material: Brick	☐ Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	ged
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 4 Missing: 0	
Surcharge	Evidence Of Surcharge Depth: 0	(ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S55C1_003MH

Printed On: 2/12/2009 Page 2 of 4

Location View



Defect 1



corroded steps

Top View



Manhole Inspection Summary

Manhole # S55C1_003MH

Printed On: 2/12/2009 Page 3 of 4

48 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Concrete Pipe Lined

Invert Depth: 11.30 (ft.) Flow Characteristics: Slow

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Connecting Node Not Available

Possible Illicit Connection

18 in. Circular Gravity Sewer Pipe In @ 4 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.88 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: **Manhole**Possible Illicit Connection

Manhole Inspection Summary

Manhole # S55C1_003MH

Printed On: 2/12/2009 Page 4 of 4

18 in. Circular Gravity Sewer Pipe In @ 5 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.92 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

18 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.63 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None**

Connects To: Manhole

Possible Illicit Connection