
Manhole In	spection Summary	Manhole # S55EE_002MH					
Printed On: 6/24	1/2010	Page 1 of 4					
Inspection	☐ Is Incomplete Rating: 3) Fair						
Record Plat: 55	SEE Node: 002 Status: Found	Insp Date: 4/18/08 11:37 AM					
Incomplete Cor	nments	Crew: sp,jf,ct					
		Inspector: Taylor , C					
		Firm: JV					
Location	Address: Biddle St	Cross Street: Chase St					
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry					
	Prev. Rehab Weather: Dry	Subject To Ponding: None					
Comments	Complete						
Cover	Shape: Circular Diameter: 24 (in.)						
.	Type: Sanitary Condition: Sound	Cover Material: Cast Iron					
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame	Offset: 6 (in.) Condition: Sound	Cracked					
Chimney / Fra	me Adjustment	Parged Height: 18 (in.)					
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Corbel	Material: Brick	Type: Concentric/Eccentric					
Condition:	ndition: 🗸 Sound 🗌 Cracked 🔲 Root Intrusion 🔲 Loose Brick 🔲 Deteriorated						
Infiltration:	Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall						
Barrel	Material: Brick						
Shape:	Circular Diameter: 42 (in.) Length:	(in.)					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ L	.oose Brick Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots					
Bench	✓ Exists Material: Brick	Parged					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris					
Channel	Material: Brick						
Channel E	xposure: Fully Open Junc Dist: 0 nea	arest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris					
Steps	Count: 6 Missing: 0						
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present					

Manhole Inspection Summary

Manhole # S55EE_002MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 2



frame leaks

Top View



Defect 1



wall infiltration

Manhole Inspection Summary

Manhole # S55EE_002MH

Printed On: 6/24/2010 Page 3 of 4

24 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 24 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.70 (ft.) Flow Characteristics: Fast

Deposits: $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-$

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

24 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 24 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.60 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None			

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S55EE 002MH

Printed On: 6/24/2010 Page 4 of 4

24 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 24 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 12.60 (ft.) Flow Characteristics: Fast Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined Invert Depth: 11.90 (ft.) Flow Characteristics: Slow Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: Deposits Extent: (in.)

Pipe Seal Cond: Sound Infiltration: None

Drop: None

Connects To: Manhole Possible Illicit Connection