Manhole Inspection Summary M			Ma	anhole	МН		
Printed On: 7/15	5/2009			Page 1	of 3		
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 55	5E Node: <b>005</b>	Status: Found		Insp Date: 5/7/09 9:3	4 AM		
Incomplete Comments				Crew: REI2			
				Inspector: paulfry			
				Firm: ATS			
Location	Address: 110 EATO	N-FAGLEY-ALLEY		Cross Street: <b>E LOMBARD S</b>	Т		
Manhole	Type: <b>Terminal</b>	Location: <b>Alley</b>		Ground Conditions: <b>Dry</b>			
	Prev. Rehab	Weather: <b>Dry</b>	9	Subject To Ponding: <b>None</b>			
Comments							
Cover	Shape: Circular	Diameter: 24	, ,	, ,	(in.)		
<b>5</b>	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron			
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame	Offset: 2 (in.)	Condition: 🗸 Sound	d Crac	ked Leaks			
Chimney / Frame Adjustment							
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated							
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	ion: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	☐ Parg	ed				
Shape:	Shape: Circular Diameter: 42 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall			
Bench	Exists Material:		☐ Parge	d			
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	□ Deteri	orated Leaks Debris			
Channel	Material: Brick	☐ Parg	ed				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0							
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	□ Deteri	orated Leaks Debris			
Steps	Count: 3 Missing:	0 Corroded					
Surcharge	Evidence Of Surc	harge Depth: <b>0</b>	(ft.)  Acti	ve Surcharge Present			

# **Manhole Inspection Summary**

## Manhole # S55E\_\_005MH

Page 2 of 3

Location View

Printed On: 7/15/2009



MISC.



BROKE AND REPLACED COVER

Defect 1



DETERIORATED CHIMNEY BRICKS

#### Top View



Defect 2




FRAME OFFSET

### **Manhole Inspection Summary**

#### Manhole # S55E\_\_005MH

Printed On: 7/15/2009 Page 3 of 3

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined
Invert Depth: **7.20** (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: <b>No</b>	ne		

Connects To: **Manhole**Possible Illicit Connection