Manhole In	spection Summary	Manhole # S55G002MH		
Printed On: 1/29	9/2009	Page 1 of 3		
Inspection	☐ Is Incomplete Rating: 3) Fair			
Record Plat: 55	5G Node: 002 Status: Found	Insp Date: 4/22/08 10:49 AM		
Incomplete Cor	nments	Crew: md		
		Inspector: <b>jjoiner</b>		
		Firm: ATS		
Location	Address: 3401 gough street	Cross Street: south highland avenue		
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry		
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None		
Comments				
Cover	Shape: Circular Diameter: 26 (in.)			
December	Type: Sanitary Condition: Sound	Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame	Offset: 0 (in.) Condition: Sound	Cracked Leaks		
Chimney / Fra	ame Adjustment	☐ Parged Height: <b>0</b> (in.)		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ L	Loose Brick		
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar ☐ F	Roots		
Corbel	Material: <b>Brick</b>	Type: Concentric/Eccentric		
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots ☐ Wall		
Barrel	Material: <b>Brick</b>			
Shape:	Circular Diameter: 48 (in.) Length: 0	(in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ L	Loose Brick		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall		
Bench	✓ Exists Material: <b>Brick</b>	Parged		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris		
Channel	Material: <b>Brick</b>			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated ☐ Leaks ☐ Debris		
Steps	Count: 3 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present		

# **Manhole Inspection Summary**

# Manhole # S55G\_\_002MH

Printed On: 1/29/2009 Page 2 of 3

Location View



Top View





channel debris

### **Manhole Inspection Summary**

## Manhole # S55G\_\_002MH

Printed On: 1/29/2009 Page 3 of 3

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 7.20 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None** 

Connects To: Manhole

Possible Illicit Connection

### 8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 7.00 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection