Manhole In	spection Summary	Manhole # S57CC_006MH			
Printed On: 6/24	//2010	Page 1 of 4			
Inspection	☐ Is Incomplete Rating: 3) Fair				
Record Plat: 57	CC Node: 006 Status: Found	Insp Date: 6/5/08 1:56 PM			
Incomplete Cor	nments	Crew: sl ct			
		Inspector: Provine , D			
		Firm: JV			
Location	Address: kresson	Cross Street: monument			
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry			
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None			
Comments	Complete				
Cover	Shape: Circular Diameter: 24 (in.)				
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron			
Properties:	☐ Bolted ☐ Vented ☐ Water Tight ☐ V	Vater Tight Insert			
Frame	Offset: 1 (in.) Condition: ☐ Sound	☐ Cracked ✓ Leaks			
Chimney / Fra	me Adjustment	Parged Height: 4 (in.)			
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓ Mortar ☐	Roots Wall			
Corbel	Material: Brick	Type: Concentric/Eccentric			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated			
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall			
Barrel	Material: Brick				
Shape:	Circular Diameter: 42 (in.) Length:	(in.)			
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall			
Bench	✓ Exists Material: Brick] Parged			
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris			
Channel	Material: Brick				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris			
Steps Count: 4 Missing: 0 Corroded					
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present			

Manhole Inspection Summary

Manhole # S57CC_006MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 1



Infiltration

Top View



Defect 2



Infiltration

Manhole Inspection Summary

Manhole # S57CC_006MH

Printed On: 6/24/2010 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 8.95 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height: 6 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Line			
	Pine Height: 6	(in)	Rod and Bar (Angled)
		` ,	☐ Pipe Lined

Invert Depth: 8.45 (ft.) Flow Characteristics: Fast

Silt Depth:

(in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S57CC_006MH

6 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	
Invert Depth: 8.75 (ft.) Flow Characteristics: Fast	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection