Manhole In	spection Summary	Manhole # S57Q003MH
Printed On: 1/29	9/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 57	7Q Node: 003 Status: Found	Insp Date: 7/7/08 10:51 AM
Incomplete Comments Crew: dd		
		Inspector: jjoiner
		Firm: ATS
Location	Address: 1413 haven st.	Cross Street: railroadtracks
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 32 (in.)	
December	Type: Sanitary Condition: Worn	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment ☐ Exists Material: ☐ Parged Height: 0 (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: None Joint Cracks Mortar Roots Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick] Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks V Debris
Steps Count: 5 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S57Q__003MH

Page 2 of 4

Location View

Printed On: 1/29/2009



Miscellaneous




above grade

Defect 2



steps

Top View



Defect 3



channel debris

Manhole Inspection Summary

Manhole # S57Q__003MH

Printed On: 1/29/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 10.72 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.55 (ft.) Flow Characteristics: None

Deposits: None Mud Sludge Debris Grease

Silt Depth: 8 (in.) Deposits Extent: Heavy

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Connecting Node Not
Available

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S57Q__003MH

Printed On: 1/29/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 10.60 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection