Manhole Inspection Summary M			Ma	lanhole # S61CC_011MH		
Printed On: 6/24	/2010			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 61	ICC Node: 011	Status: Found		Insp Date: 6/9/08 12:	15 PM	
Incomplete Comments				Crew: sl,jf,ct		
				Inspector: Provine, D		
				Firm: JV		
Location	Address: Pulaski			Cross Street: Monument		
Manhole	Type: Inline	Location: Sidewalk		Ground Conditions: Dry		
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None		
Comments	Complete					
Cover	Shape: Circular	Diameter: 24	` '	` ,	(in.)	
	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 2 (in.)	Condition: 🗸 Sound	d Crack	ked Leaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ☐ Cracl	ked ☐ Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Morta	r Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall					
Barrel	Material: Brick	☐ Parg	ed			
Shape:	Circular D	iameter: 42 (in.) Len	gth: (in.)			
Condition:	✓ Sound ☐ Cracl	ked Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗸 Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Cracl	ked Root Intrusion	Deteri	orated Leaks Debris		
Channel	Material: Brick	☐ Parg	ed			
Channel E	xposure: Fully Ope	n Junc Dist: 0	nearest .	5 ft. Azimuth:		
Condition:	☐ Sound ☐ Cracl	ked Root Intrusion	Deteri	orated 🗌 Leaks 📝 Debris	3	
Steps	Count: 5 Missing	g: 0 Corroded				
Surcharge	Evidence Of Sur	charge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S61CC_011MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 1



Infitration

Top View



Defect 2



Rusty steps, loose bricls

Manhole Inspection Summary

Manhole # S61CC_011MH

Printed On: 6/24/2010 Page 3 of 3

18 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 18 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.80 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

18 in. Circular Gravity Sewer Pipe In @ 7 O'Clock



7 O'Clock Inflow

Pipe Height: **18** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** □ Pipe Lined

Invert Depth: 9.70 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Connects To: **Manhole**Possible Illicit Connection

Drop: None