Manhole Inspection Summary M				le # S61K014	MH	
Printed On: 3/20)/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 61	Node: 014	Status: Found		Insp Date: 7/8/08 1:49	PM	
Incomplete Comments				Crew: dd		
			Inst	pector: jjoiner Firm: ATS		
				FIIIII. ATS		
Location	Address: 901 s ponca st		Cross Street: hudson st			
Manhole	Type: Junction	Location: Sidewalk	Ground	Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	Subject	To Ponding: None		
Comments						
			// \ \ \	(i) Di (A/D O)	<i>(</i> ,)	
Cover	Shape: Circular	Diameter: 26 Condition: Sou i	` ,	(in.) Dist A/B Grade: 0 er Material: Cast Iron	(in.)	
Properties:	Type: Sanitary ☐ Bolted		\text{\text{Water Tight Ins}}			
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Cracked [Leaks		
Chimney / Frame Adjustment						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None	☐ Cracks ☐ Mortar	☐ Roots ☐ W	all		
Corbel	Material: Brick					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular Di	ameter: 48 (in.) Leng	th: 0 (in.)			
Condition:						
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar ☐ Roots ☑] Wall		
Bench	✓ Exists Material:	Brick	☐ Parged			
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteriorated	☐ Leaks ☐ Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteriorated	☐ Leaks ☐ Debris		
Steps	Count: 4 Missing	: 0				
Surcharge	☐ Evidence Of Sur	charge Depth: 0 (ft.)	charge Present		

Manhole Inspection Summary

Manhole # S61K__014MH

Printed On: 3/20/2009 Page 2 of 4

Location View



Misc. Defect 3



bench debris

Defect 4



Top View



MIsc. Defect 1



frame adjustment

Defect 2



steps

Manhole Inspection Summary

Manhole # S61K__014MH

Printed On: 3/20/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.29 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.24 (ft.) Flow Characteristics: Fast

(in.)

Silt Depth: 0

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S61K__014MH

8 O'Clock Inflow

Printed On: 3/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 8 OClock



Pipe Height: 0 (in.) Direct	Drop: None
Pipe Material: Clay	·
Invert Depth: 9.18 (ft.) Flow Characteristics: None	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.) Deposits Extent:	Connects To: House connection / Service line
Infiltration: None Pipe Seal Cond: Unknown	Possible Illicit Connection