Manhole In	spection Summary	Manhole # S61O007MH
Printed On: 9/17	7/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 61	Node: 007 Status: Found	Insp Date: 4/28/08 8:31 AM
Incomplete Cor	nments	Crew: JE,AA,MM
		Inspector: JasonEikenberg
		Firm: RJN
Location	Address: Interstate Ave.	Cross Street: Boston St.
Manhole	Type: Inline Location: Sidewalk	Ground Conditions: Wet
	Prev. Rehab Weather: Heavy Rain	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 24 (in.)	Length: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ W	Vater Tight Insert
Frame	Offset: 2 (in.) Condition: Sound	☐ Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓	Loose Brick 🗸 Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots 🗌 Wall
Corbel	Material: Brick Parged	Type: Flat top
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel	Material: Brick	
Shape:	Circular Diameter: 48 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	☐ None ✓ Joint ☐ Cracks ✓ Mortar	☐ Roots ✓ Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks Debris
Channel	Material: Brick Parged	
Channel E	xposure: Fully Open Junc Dist: 2 ne	earest .5 ft. Azimuth: 330
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 7 Missing: 0 Corroded	
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # \$610__007MH

Page 2 of 4

Location View

Printed On: 9/17/2009



Defect 4



infiltration on barrel wall

Defect 2



missing mortar at frame adjustment

Top View



Defect 3



infiltration evidence at base of chimney.

Manhole Inspection Summary

Manhole # S610__007MH

Printed On: 9/17/2009 Page 3 of 4

24 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 24 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 15.58 (ft.) Flow Characteristics: Fast

Deposits: $\slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm}$ Debris $\slash\hspace{-0.4cm}$ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 14.25 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$610__007MH

6 O'Clock Inflow

Printed On: 9/17/2009 Page 4 of 4

21 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 21.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 15.50 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



9 O'Clock Inflow

Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: **14.58** (ft.) Flow Characteristics: **None**

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection