Manhole Inspection Summary M			Manhole # S63C009MH	
Printed On: 6/24	/2010		Page 1 of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair		
Record Plat: 63	BC Node: 009	Status: Found	Insp Date: 5/29/08 11:44 AM	
Incomplete Comments Crew: ct,jf				
			Inspector: Provine, D	
			Firm: JV	
Location	Address: Bioscieno	ce	Cross Street: Lombard	
Manhole	Type: Inline	Location: Grass	Ground Conditions: Dry	
	☐ Prev. Rehab	Weather: Dry	Subject To Ponding: None	
Comments	Complete			
_				
Cover	Shape: Circular	Diameter: 30		
Duamantia	Type: Sanitary	Condition: Sou		
Properties:			☐ Water Tight Insert	
Frame	Offset: 2 (in.)	Condition: 🗸 Sound	d Cracked Leaks	
Chimney / Fra	me Adjustment	Exists Material: Bricl	k ☐ Parged Height: 18 (in.)	
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Mortar	r Roots Wall	
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	tar	
Barrel	Material: Brick	☐ Parge	ed	
Shape:	Circular Di	iameter: 48 (in.) Leng	gth: (in.)	
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	tar ☐ Roots <mark>☑ Wall</mark>	
Bench	✓ Exists Material:	Brick	☐ Parged	
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris	
Channel	Material: Brick	☐ Parge	ed	
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimuth:	
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Steps	Count: 4 Missing	: 0		
Surcharge	Evidence Of Sur	charge Depth: ((ft.) Active Surcharge Present	

Manhole Inspection Summary

Manhole # S63C__009MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 1



frame leaks

Top View



Defect 2




Manhole Inspection Summary

Manhole # S63C__009MH

Printed On: 6/24/2010 Page 3 of 3

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.90 (ft.) Flow Characteristics: Fast

Deposits: $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-$

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 7 O'Clock



7 O'Clock Inflow

Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.55 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection