Manhole Inspection Summary M			Ma	anhole # S65G011MH		
Printed On: 9/17	7/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 65	5G Node: 011	Status: Found		Insp Date: 6/3/08 10:32	2 AM	
Incomplete Cor	nments			Crew: MM, AA ,RS, BR Inspector: MikeMixter Firm: RJN		
Location	Address: 6217 Easte	ern Ave.		Cross Street: Dundalk Ave.		
Manhole	Type: Junction	Location: Roadway		Ground Conditions: Dry		
		Weather: Dry		Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	th: (in.) Dist A/B Grade: 0	(in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vente	ed	Water T	ight Insert		
Frame	Offset: 3 (in.)	Condition: Sound	✓ Crac	ked Leaks		
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated						
Infiltration:	☐ None ✓ Joint	☐ Cracks ✓ Mortar	Roots	☐ Wall		
Corbel	Material: Brick	□Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mort	ar Ro	ots		
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular Dia	ameter: 48 (in.) Leng	th: (in.)			
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mort	ar Ro	ots 🗌 Wall		
Bench	Exists Material:	Brick	☐ Parge	d		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks V Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris		
Steps	Count: 2 Missing:	2 Corroded				
Surcharge	Evidence Of Surc	harge Depth: (t	ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S65G__011MH

Printed On: 9/17/2009 Page 2 of 4

Location View



Defect 1



Top View



Defect 2



Loose Bricks

Manhole Inspection Summary

Manhole # S65G__011MH

Printed On: 9/17/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.50 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.33 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S65G__011MH

6 O'Clock Inflow

Printed On: 9/17/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 9.6 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	·
Invert Depth: 9.42 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Connecting Node Not Available
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection