wannoie in	spection Summary	Manhole # S69O017MH
Printed On: 9/17	/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 69	O Node: 017 Status: Found	Insp Date: 2/1/08 1:44 PM
Incomplete Con	nments	Crew: MM, TC
		Inspector: MikeMixter
		Firm: RJN
Location	Address: 6608 Gary Ave.	Cross Street: Dundalk Ave.
Manhole	Type: Inline Location: Roadway	Ground Conditions: Wet
	Prev. Rehab Weather: Heavy Rain	Subject To Ponding: Sheeting
Comments		
Cover	Shape: Circular Diameter: 24 (in.)	Length: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ W	/ater Tight Insert
Frame	Offset: 0 (in.) Condition: 🗸 Sound	☐ Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel	Material: Brick	
Shape:	Circular Diameter: 48 (in.) Length:	(in.)
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick
Infiltration:	None ☐ Joint ☐ Cracks ✓ Mortar	☐ Roots ✓ Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated ☐ Leaks ✓ Debris
Channel	Material: Brick Parged	
Channel Ex	xposure: Fully Open Junc Dist: 0 ne	earest .5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 4 Missing: 0 Corroded	
Surcharge	Evidence Of Surcharge Depth: (ft.)	☐ Active Surcharge Present

Manhole Inspection Summary

Manhole # \$690__017MH

Printed On: 9/17/2009 Page 2 of 3

Location View



Defect 2



Debris on bench from barrel wall infiltration.

Top View



Defect 1



cracked pipe seal 9:00-2:00 incoming 9 o'clock

Manhole Inspection Summary

Manhole # \$690__017MH

12 O'Clock Outflow

Printed On: 9/17/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.17 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



9 O'Clock Inflow

Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.17 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection