Manhole Inspection Summary Manhole # S69S 017MH Printed On: 9/17/2009 Page 1 of 5 Inspection ☐ Is Incomplete Rating: 5) Immediate Attention Required Record Plat: 69S Node: **017** Status: Found Insp Date: 4/10/08 10:23 AM Incomplete Comments Crew: MM, JE Inspector: MikeMixter Firm: RJN Location Cross Street: Dundalk Ave. Address: 6700 Roberts Ave. Manhole Type: **Junction** Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments STREAMS OF WATER INFILTRATING IN FROM JOINT BETWEEN BENCH AND BARREL. Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: ☐ Bolted ✓ Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 3 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 6 (in.) Condition: Sound Cracked Root Intrusion ✓ Loose Brick ✓ Deteriorated Infiltration: None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None V Joint Cracks ✓ Mortar Roots Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 2 Missing: 1 **✓** Corroded Steps

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole # \$69\$__017MH

Printed On: 9/17/2009 Page 2 of 5

Location View



Road on a down hill slope. Sheeting possible.

Defect 6



12'oclock pipe cracked

Defect 3



Deterioration-chimney frame

Top View



Defect 5



3'oclock to the 6 pipe broken. Multiple pipe seal cracks 12 to the 2.

Defect 1



Offset Frame

Manhole # \$69\$__017MH

Printed On: 9/17/2009 Page 3 of 5

Defect 7



Infiltration Running Down Barrel

Defect 4



Infiltration from chimney frame deterioration of joint and mortar.

Defect 2



Loose Bricks-chimney frame

Manhole # \$69\$__017MH

12 O'Clock Outflow

Printed On: 9/17/2009 Page 4 of 5

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.33 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: **None**

3 O'Clock Inflow

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 7.92 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Broken

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole # \$69\$__017MH

6 O'Clock Inflow

Printed On: 9/17/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 8.25 (ft.) Flow Characteristics: None

Deposits: None Mud Sludge Debris Grease

Silt Depth: 1 (in.) Deposits Extent: Heavy Connects To: C

Infiltration: None Pipe Seal Cond: Sound

Connects To: Connecting Node Not Available

Possible Illicit Connection