Manhole Inspection Summary M				anhole # S69Y009MH	
Printed On: 9/17	7/2009			Page 1 of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 69	Node: 009	Status: Found		Insp Date: 5/5/08 9:52 AM	
Incomplete Comments				Crew: JE,MM	
				Inspector: MikeMixter Firm: RJN	
Location	Address: 6400 Beck	ley St.		Cross Street: Van Deman St.	
Manhole	Type: Inline	Location: Roadway		Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None	
Comments	10INCH INCOMING	PIPE, MAP SAYS 8 II	NCH.		
Cover	Shape: Circular	Diameter: 30	(in.) Lengt	th: (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron	
Properties:	☐ Bolted ☐ Vente	ed Water Tight	☐ Water T	ight Insert	
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	☐ Cracl	ked Leaks	
Chimney / Fra	me Adjustment	Exists Material: Bricl	k	☑ Parged Height: 6 (in.)	
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall	
Corbel	Material: Brick	✓ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick				
Shape:	e: Circular Diameter: 48 (in.) Length: (in.)				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗌 Wall	
Bench	✓ Exists Material: E	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris	
Channel	Material: Brick Parged				
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	.5 ft. Azimuth:	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris				
Steps	Count: 4 Missing:	0 Corroded			
Surcharge	Evidence Of Surc	harge Depth: (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S69Y__009MH

Printed On: 9/17/2009 Page 2 of 3

Location View



Defect 2



cracked pipe seal 1:00-2:00 outgoing 12 o'clock

Defect 1



Top View



Defect 3



cracked pipe seal 11:00-2:00 incoming 6 o'clock

Manhole Inspection Summary

Manhole # S69Y__009MH

12 O'Clock Outflow

Printed On: 9/17/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.50 (ft.) Flow Characteristics: Slow

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: **None**

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



6 O'Clock Inflow

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.17 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection