Manhole Inspection Summary N			Ma	anhole # S71Q00	9МН
Printed On: 9/17	7/2009			Page 1	1 of 5
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 71	IQ Node: 009	Status: Found		Insp Date: 4/10/08 1	1:43 AM
Incomplete Comments				Crew: MM, JE	
				Inspector: MikeMixter	
				Firm: RJN	
Location	Address: 6726 Robe	rts Ave.		Cross Street: Dundalk Ave.	
Manhole	Type: Junction L	ocation: Roadway	(Ground Conditions: Dry	
	☐ Prev. Rehab V	Weather: Dry	S	Subject To Ponding: None	
Comments				NNEL. WE MOVED IT TO T AY BACK IN THE CHANNE	
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	h: (in.) Dist A/B Grade:) (in.)
	Type: Sanitary	Condition: Sou	nd	Cover Material: Cast Iron	
Properties:	☐ Bolted ✓ Vente	d	☐ Water Ti	ght Insert	
Frame Offset: 2 (in.) Condition: ☐ Sound ✓ Cracked ☐ Leaks					
Chimney / Frame Adjustment					
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated					
Infiltration:	None ✓ Joint	☐ Cracks ☐ Mortai	r 🗌 Roots	☐ Wall	
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mor	tar 🗌 Roo	ots 🗌 Wall	
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Dia	meter: 48 (in.) Leng	gth: (in.)		
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mor	tar Roo	ots 🗌 Wall	
Bench	✓ Exists Material: B	rick	☐ Parge	d	
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	☐ Deterio	orated 🗌 Leaks 🔽 Debr	is
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	5 ft. Azimuth:	
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	☐ Deterio	orated 🗌 Leaks 🗸 Debr	is
Steps	Count: 3 Missing: 0	0 Corroded			
Surcharge	Evidence Of Surch	narge Depth: ((ft.)	ve Surcharge Present	

Surcharge

Manhole # S71Q__009MH

Printed On: 9/17/2009 Page 2 of 5

Location View



Defect 4



Loose and missing bricks from chimney. Heavy deterioration. Joint and mortar infiltration.

Defect 5



Debris in channel.

Top View



Defect 3



Deterioration under frame. Infiltration evident.

Defect 1



Fire Hose in Channel

Manhole # \$71Q__009MH

Printed On: 9/17/2009 Page 3 of 5

Defect 6



Debris on bench.

Defect 2



Offset Frame

Manhole # S71Q__009MH

12 O'Clock Outflow

Printed On: 9/17/2009 Page 4 of 5

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.75 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: 6.58 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole # S71Q__009MH

6 O'Clock Inflow

Printed On: 9/17/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock

