Manhole In	spection Summary	Manhole # S71S012MH
Printed On: 9/17	7/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 71	IS Node: 012 Status: Found	Insp Date: 4/10/08 10:51 AM
Incomplete Comments Crew: MM, JE		
		Inspector: MikeMixter
		Firm: RJN
Location	Address: 6713 Roberts Ave.	Cross Street: Dundalk Ave.
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
0	Olean Olympian Discourse 24 (A A Land Land Carlo Dist A/D Carlo C
Cover	Shape: Circular Diameter: 24 (iii Type: Sanitary Condition: Sound	
Properties:	,, ,	Water Tight Insert
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment Exists Material: Brick Parged Height: 6 (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ✓ Joint ☐ Cracks ✓ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
Condition:		□ Loose Brick
Infiltration:	None ☐ Joint ☐ Cracks ✓ Morta	r Roots Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: (in.)		
Condition:		Loose Brick Deteriorated
Infiltration:	None ☐ Joint ☐ Cracks ✓ Morta	r Roots Wall
Bench	Exists Material: Brick	☐ Parged
Condition:	Sound Cracked Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps Count: 4 Missing: 0 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: (ft.)

Manhole Inspection Summary

Manhole # S71S__012MH

Printed On: 9/17/2009 Page 2 of 4

Location View



Defect 4



Broken Seal 12'Oclock

Defect 2



Deterioration-chimney under frame

Top View



Defect 1



Loose Bricks-chimney under frame

Defect 3



Slight infiltration through mortar of chimney, corbel, and barrel.

Manhole Inspection Summary

Manhole # S71S__012MH

12 O'Clock Outflow

Printed On: 9/17/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **7.54** (ft.) Flow Characteristics: **Fast**

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Broken

Drop: **None**

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.00 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S71S__012MH

6 O'Clock Inflow

Printed On: 9/17/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock

