Manhole Inspection Summary M			Ma	anhole # S71U015MH	
Printed On: 9/17	7/2009			Page 1 of 4	ļ
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 71	IU Node: 015	Status: Found		Insp Date: 4/16/08 2:07 PM	
Incomplete Cor	mments			Crew: JE,AA,MM Inspector: JasonEikenberg Firm: RJN	
Location	Address: 6706 Bren	twood Ave.		Cross Street: Holabird Ave.	
Manhole	Type: Inline	Location: Roadway	1	Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	S	Subject To Ponding: None	
Comments	3 FT DOWN THERE	EIS A 4 FT LONG SH	ELF.		
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	th: (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary	Condition: Sou	nd	Cover Material: Cast Iron	
Properties:	☐ Bolted ✓ Vente	ed Water Tight	☐ Water T	ight Insert	
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d 🗌 Cracl	kedLeaks	
Chimney / Fra	me Adjustment	Exists Material: Bric	k	✓ Parged Height: 6 (in.)	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	☐ Wall	
Corbel	Material: Brick and	Concrete	ed Type:	Flat top	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall	
Barrel	Material: Brick	✓ Parg	ed		
Shape:	Circular Dia	ameter: 48 (in.) Lenç	gth: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall	
Bench	✓ Exists Material:	Brick	☐ Parge	d	
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks VDebris	
Channel	Material: Brick	☐ Parg	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	5 ft. Azimuth:	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris	
Steps	Count: 5 Missing:	0			
Surcharge	☐ Evidence Of Surc	harge Depth:	(ft.)	ve Surcharge Present	

Surcharge

Manhole Inspection Summary

Manhole # \$71U__015MH

Printed On: 9/17/2009 Page 2 of 4

Location View



Roots fine



Roots fine barrel 7:00-4:00 outgoing 12 o'clock

Defect 2



loose bricks / missing mortar at frame seal

Top View



Defect 1



4 ft shelf

Defect 4



infiltration on barrel wall

Manhole Inspection Summary

Manhole # \$71U__015MH

Printed On: 9/17/2009 Page 3 of 4

Defect 3



infiltration under frame

Manhole Inspection Summary

Manhole # S71U__015MH

Printed On: 9/17/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





roots medium connection 8:00-5:00

Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** Pipe Lined

Invert Depth: 9.67 (ft.) Flow Characteristics: Slow

Deposits: $\slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm}$ Debris $\slash\hspace{-0.4cm}$ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.58 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection