



U.S. ENVIRONMENTAL PROTECTION AGENCY

SPCC FIELD INSPECTION AND PLAN REVIEW CHECKLIST

ONSHORE FACILITIES (EXCLUDING OIL DRILLING, PRODUCTION AND WORKOVER)

Overview of the Checklist

This checklist is designed to assist EPA inspectors in conducting a thorough and nationally consistent inspection of a facility's compliance with the Spill Prevention, Control, and Countermeasure (SPCC) rule at 40 CFR part 112. It is a required tool to help federal inspectors (or their contractors) record observations for the site inspection and review of the SPCC Plan. While the checklist is meant to be comprehensive, the inspector should always refer to the SPCC rule in its entirety, the SPCC Regional Inspector Guidance Document, and other relevant guidance for evaluating compliance. This checklist must be completed in order for an inspection to count toward an agency measure (i.e., OEM inspection measures or GPRA). The completed checklist and supporting documentation (i.e. photo logs or additional notes) serve as the inspection report.

This checklist addresses requirements for onshore facilities including Tier II Qualified Facilities (excluding facilities involved in oil drilling, production and workover activities) that meet the eligibility criteria set forth in §112.3(g)(2).

Separate standalone checklists address requirements for:

Onshore oil drilling, production, and workover facilities including Tier II Qualified Facilities as defined in §112.3(g)(2);

Offshore drilling, production and workover facilities; and

Tier I Qualified Facilities (for facilities that meet the eligibility criteria defined in §112.3(g)(1))

Qualified facilities must meet the rule requirements in §112.6 and other applicable sections specified in §112.6, except for deviations that provide environmental equivalence and secondary containment impracticability determinations as allowed under §112.6.

The checklist is organized according to the SPCC rule. Each item in the checklist identifies the relevant section and paragraph in 40 CFR part 112 where that requirement is stated.



- Sections 112.1 through 112.5 specify the applicability of the rule and requirements for the preparation, implementation, and amendment of SPCC Plans. For these sections, the checklist includes data fields to be completed, as well as several questions with "yes," "no" or "NA" answers.
- Section 112.6 includes requirements for qualified facilities. These provisions are addressed in Attachment D.
- Section 112.7 includes general requirements that apply to all facilities (unless otherwise excluded).
- Sections 112.8 and 112.12 specify requirements for spill prevention, control, and countermeasures for onshore facilities (excluding production facilities).

The inspector needs to evaluate whether the requirement is addressed adequately or inadequately in the SPCC Plan and whether it is implemented adequately in the field (either by field observation or record review). For the SPCC Plan and implementation in the field, if a requirement is addressed adequately, mark the "Yes" box in the appropriate column. If a requirement is not addressed adequately, mark the "No" box. If a requirement does not apply to the particular facility or the question asked is not appropriate for the facility, mark as "NA". Discrepancies or descriptions of inspector interpretation of "No" vs. "NA" may be documented in the comments box subsequent to each section. If a provision of the rule applies only to the SPCC Plan, the "Field" column is shaded.

Space is provided throughout the checklist to record comments. Additional space is available as Attachment E at the end of the checklist. Comments should remain factual and support the evaluation of compliance.

Attachments

- Attachment A is for recording information about containers and other locations at the facility that require secondary containment.
- Attachment B is a checklist for documentation of the tests and inspections the facility operator is required to keep with the SPCC Plan.
- Attachment C is a checklist for oil spill contingency plans following 40 CFR 109. Unless a facility has submitted a Facility Response Plan (FRP) under 40 CFR 112.20, a contingency plan following 40 CFR 109 is required if a facility determines that secondary containment is impracticable as provided in 40 CFR 112.7(d). The same requirement for an oil spill contingency plan applies to the owner or operator of a facility with qualified oil-filled operational equipment that chooses to implement alternative requirements instead of general secondary containment requirements as provided in 40 CFR 112.7(k).
- Attachment D is a checklist for Tier II Qualified Facilities.
- Attachment E is for recording additional comments or notes.
- Attachment F is for recording information about photos.

FACILITY INFORMATION			
FACILITY NAME: Global Companies LLC - Revere Terminal			
LATITUDE: 42 23' 55" N	LONGITUDE: 71 00'19" W	GPS DATUM:	
Section/Township/Range:	FRS#/OIL DATABASE ID:	ICIS#: N/A	
ADDRESS: 140 Lee Burbank Highway			
CITY: Revere	STATE: MA	ZIP: 02151	COUNTY: Suffolk
MAILING ADDRESS (IF DIFFERENT FROM FACILITY ADDRESS - IF NOT, PRINT "SAME"): SAME			
CITY: SAME	STATE: SAME	ZIP: SAME	COUNTY:
TELEPHONE: 617-660-1150	FACILITY CONTACT NAME/TITLE: Don Janik		
OWNER NAME: Global Companies LLC			
OWNER ADDRESS: 140 Lee Burbank Highway			
CITY: Revere	STATE: MA	ZIP: 02151	COUNTY: Suffolk
TELEPHONE: 617-660-1150	FAX: 617-660-1190	EMAIL: scharron@globalp.com	
FACILITY OPERATOR NAME (IF DIFFERENT FROM OWNER - IF NOT, PRINT "SAME"): SAME			
OPERATOR ADDRESS:			
CITY:	STATE:	ZIP:	COUNTY:
TELEPHONE:	OPERATOR CONTACT NAME/TITLE:		
FACILITY TYPE:	NAICS CODE: 424710		
HOURS PER DAY FACILITY ATTENDED: 24	TOTAL FACILITY CAPACITY: 92,106,512		
TYPE(S) OF OIL STORED: Gasoline, Ethanol, Distillates			
LOCATED IN INDIAN COUNTRY? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO RESERVATION NAME:			
INSPECTION/PLAN REVIEW INFORMATION			
PLAN REVIEW DATE: 3/17/2017	REVIEWER NAME: Elsbeth Hearn		
INSPECTION DATE:	TIME:	ACTIVITY ID NO:	
LEAD INSPECTOR: Elsbeth Hearn			
OTHER INSPECTOR(S):			
INSPECTION ACKNOWLEDGMENT			
I performed an SPCC inspection at the facility specified above.			
INSPECTOR SIGNATURE: 	DATE: 6/15/17		
SUPERVISOR REVIEW/SIGNATURE: 	DATE: 6/15/17		

SPCC GENERAL APPLICABILITY—40 CFR 112.1

IS THE FACILITY REGULATED UNDER 40 CFR part 112?

The completely buried oil storage capacity is over 42,000 U.S. gallons, **OR** the aggregate aboveground oil storage capacity is over 1,320 U.S. gallons **AND**

☒ Yes ☐ No

The facility is a non-transportation-related facility engaged in drilling, producing, gathering, storing, processing, refining, transferring, distributing, using, or consuming oil and oil products, which due to its location could reasonably be expected to discharge oil into or upon the navigable waters of the United States

☒ Yes ☐ NoAFFECTED WATERWAY(S): **Chelsea River, Sales Creek**DISTANCE: **Adjacent to facility**

FLOW PATH TO WATERWAY:

Two flow paths: 1) Chelsea River to Boston Harbor & Atlantic and 2) Sales Creek (tidally influenced) to Belle Isle Marsh to Atlantic Ocean

Note: The following storage capacity is not considered in determining applicability of SPCC requirements:

- Equipment subject to the authority of the U.S. Department of Transportation, U.S. Department of the Interior, or Minerals Management Service, as defined in Memoranda of Understanding dated November 24, 1971, and November 8, 1993; Tank trucks that return to an otherwise regulated facility that contain only residual amounts of oil (EPA Policy letter)
- Completely buried tanks subject to all the technical requirements of 40 CFR part 280 or a state program approved under 40 CFR part 281;
- Underground oil storage tanks deferred under 40 CFR part 280 that supply emergency diesel generators at a nuclear power generation facility licensed by the Nuclear Regulatory Commission (NRC) and subject to any NRC provision regarding design and quality criteria, including but not limited to CFR part 50;
- Any facility or part thereof used exclusively for wastewater treatment (production, recovery or recycling of oil is not considered wastewater treatment); (This does not include other oil containers located at a wastewater treatment facility, such as generator tanks or transformers)
- Containers smaller than 55 U.S. gallons;
- Permanently closed containers (as defined in §112.2);
- Motive power containers(as defined in §112.2);
- Hot-mix asphalt or any hot-mix asphalt containers;
- Heating oil containers used solely at a single-family residence;
- Pesticide application equipment and related mix containers;
- Any milk and milk product container and associated piping and appurtenances; and
- Intra-facility gathering lines subject to the regulatory requirements of 49 CFR part 192 or 195.

Does the facility have an SPCC Plan?

☒ Yes ☐ No**FACILITY RESPONSE PLAN (FRP) APPLICABILITY—40 CFR 112.20(f)**

A non-transportation related onshore facility is required to prepare and implement an FRP as outlined in 40 CFR 112.20 if:

- ☒ The facility transfers oil over water to or from vessels and has a total oil storage capacity greater than or equal to 42,000 U.S. gallons, **OR**
- ☐ The facility has a total oil storage capacity of at least 1 million U.S. gallons, **AND** at least one of the following is true:
- ☐ The facility does not have secondary containment sufficiently large to contain the capacity of the largest aboveground tank plus sufficient freeboard for precipitation.
 - ☐ The facility is located at a distance such that a discharge could cause injury to fish and wildlife and sensitive environments.
 - ☐ The facility is located such that a discharge would shut down a public drinking water intake.
 - ☐ The facility has had a reportable discharge greater than or equal to 10,000 U.S. gallons in the past 5 years.

Facility has FRP: ☒ Yes ☐ No ☐ NAFRP Number: **01A0097, 01A0225, 01A0227**

Facility has a completed and signed copy of Appendix C, Attachment C-II, "Certification of the Applicability of the Substantial Harm Criteria."

☒ Yes ☐ No

Comments:

SPCC TIER II QUALIFIED FACILITY APPLICABILITY—40 CFR 112.3(g)(2)

The aggregate aboveground oil storage capacity is 10,000 U.S. gallons or less **AND**

☒ Yes ☐ No

In the three years prior to the SPCC Plan self-certification date, or since becoming subject to the rule (if the facility has been in operation for less than three years), the facility has **NOT** had:

- A single discharge as described in §112.1(b) exceeding 1,000 U.S. gallons, **OR**
- Two discharges as described in §112.1(b) each exceeding 42 U.S. gallons within any twelve-month period¹

☐ Yes ☒ No

☐ Yes ☒ No

**IF YES TO ALL OF THE ABOVE, THEN THE FACILITY IS A TIER II QUALIFIED FACILITY²
SEE ATTACHMENT D FOR TIER II QUALIFIED FACILITY CHECKLIST**

REQUIREMENTS FOR PREPARATION AND IMPLEMENTATION OF A SPCC PLAN—40 CFR 112.3

Date facility began operations: **1930s**

Date of initial SPCC Plan preparation:

Current Plan version (date/number): **January 2017**

112.3(a) For facilities (except farms), including mobile or portable facilities:

- In operation on or prior to November 10, 2011: Plan prepared and/or amended and fully implemented by **November 10, 2011**
- Beginning operations after November 10, 2011, Plan prepared and fully implemented before beginning operations

☒ Yes ☐ No ☐ NA

☐ Yes ☐ No ☒ NA

For farms (as defined in §112.2):

- In operation on or prior to August 16, 2002: Plan maintained, amended and implemented by **May 10, 2013**
- Beginning operations after August 16, 2002 through May 10, 2013: Plan prepared and fully implemented by **May 10, 2013**
- Beginning operations after May 10, 2013: Plan prepared and fully implemented before beginning operations

☐ Yes ☐ No ☒ NA

☐ Yes ☐ No ☒ NA

☐ Yes ☐ No ☒ NA

112.3(d) Plan is certified by a registered Professional Engineer (PE) and includes statements that the PE attests:

- PE is familiar with the requirements of 40 CFR part 112
- PE or agent has visited and examined the facility
- Plan is prepared in accordance with good engineering practice including consideration of applicable industry standards and the requirements of 40 CFR part 112
- Procedures for required inspections and testing have been established
- Plan is adequate for the facility

☒ Yes ☐ No ☐ NA

☒ Yes ☐ No ☐ NA

☒ Yes ☐ No ☐ NA

☒ Yes ☐ No ☐ NA

☒ Yes ☐ No ☐ NA

☒ Yes ☐ No ☐ NA

PE Name: **David P Horowitz**

License No.: **46271**

State: **MA**

Date of certification: **1/31/2017**

112.3(e)(1)

Plan is available onsite if attended at least 4 hours per day. If facility is unattended, Plan is available at the nearest field office.
(Please note nearest field office contact information in comments section below.)

☒ Yes ☐ No ☐ NA

Comments:

¹ Oil discharges that result from natural disasters, acts of war, or terrorism are not included in this determination. The gallon amount(s) specified (either 1,000 or 42) refers to the amount of oil that actually reaches navigable waters or adjoining shorelines not the total amount of oil spilled. The entire volume of the discharge is oil for this determination.

² An owner/operator who self-certifies a Tier II SPCC Plan may include environmentally equivalent alternatives and/or secondary containment impracticability determinations when reviewed and certified by a PE.

AMENDMENT OF SPCC PLAN BY REGIONAL ADMINISTRATOR (RA)—40 CFR 112.4

112.4(a),(c)	Has the facility discharged more than 1,000 U.S. gallons of oil in a single reportable discharge or more than 42 U.S. gallons in each of two reportable discharges in any 12-month period? ³	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
If YES	<ul style="list-style-type: none"> Was information submitted to the RA as required in §112.4(a)?⁴ Was information submitted to the appropriate agency or agencies in charge of oil pollution control activities in the State in which the facility is located §112.4(c) Date(s) and volume(s) of reportable discharges(s) under this section: 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
	<ul style="list-style-type: none"> Were the discharges reported to the NRC⁵? 	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
112.4(d),(e)	Have changes required by the RA been implemented in the Plan and/or facility?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA

Comments:

AMENDMENT OF SPCC PLAN BY THE OWNER OR OPERATOR—40 CFR 112.5

112.5(a)	Has there been a change at the facility that materially affects the potential for a discharge described in §112.1(b)?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
If YES	<ul style="list-style-type: none"> Was the Plan amended within six months of the change? Were amendments implemented within six months of any Plan amendment? 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Yes <input type="checkbox"/> No
112.5(b)	Review and evaluation of the Plan completed at least once every 5 years? Following Plan review, was Plan amended within six months to include more effective prevention and control technology that has been field-proven to significantly reduce the likelihood of a discharge described in §112.1(b)? Amendments implemented within six months of any Plan amendment? Five year Plan review and evaluation documented?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
112.5(c)	Professional Engineer certification of any technical Plan amendments in accordance with all applicable requirements of §112.3(d) [Except for self-certified Plans]	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA

Name:	License No.:	State:	Date of certification:
-------	--------------	--------	------------------------

Reason for amendment:

*plan updated 1/31/2017 for "conversion to new format; 5 year update". After transfer of ownership of facilities.

Comments:

³ A reportable discharge is a discharge as described in §112.1(b)(see 40 CFR part 110). The gallon amount(s) specified (either 1,000 or 42) refers to the amount of oil that actually reaches navigable waters or adjoining shorelines not the total amount of oil spilled. The entire volume of the discharge is oil for this determination.

⁴ Triggering this threshold may disqualify the facility from meeting the Qualified Facility criteria if it occurred in the three years prior to self certification

⁵ Inspector Note-Confirm any spills identified above were reported to NRC

GENERAL SPCC REQUIREMENTS—40 CFR 112.7		PLAN	FIELD
Management approval at a level of authority to commit the necessary resources to fully implement the Plan ⁶		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Plan follows sequence of the rule or is an equivalent Plan meeting all applicable rule requirements and includes a cross-reference of provisions		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	
If Plan calls for facilities, procedures, methods, or equipment not yet fully operational, details of their installation and start-up are discussed (<i>Note: Relevant for inspection evaluation and testing baselines.</i>)		<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	
112.7(a)(2) If YES	The Plan includes deviations from the requirements of §§112.7(g), (h)(2) and (3), and (i) and applicable subparts B and C of the rule, except the secondary containment requirements in §§112.7(c) and (h)(1), 112.8(c)(2), 112.8(c)(11), 112.12(c)(2), and 112.12(c)(11) <ul style="list-style-type: none"> The Plan states reasons for nonconformance Alternative measures described in detail and provide equivalent environmental protection (<i>Note: Inspector should document if the environmental equivalence is implemented in the field, in accordance with the Plan's description</i>) 	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	
		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	
		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	
Describe each deviation and reasons for nonconformance:			
<p>From Section 1.10 in Global Revere's SPCC Plan:</p> <p>1) Cathodic Protection - SPCC Section 2.5.1 The facility deviates from requirements to cathodically protect all new and replaced piping through the dike wall and piping in sleeves. Based on good engineering practices, pipe sleeves combined with the facility self-inspection program provide equivalent environmental protection.</p> <p>2) Security - SPCC Section 2.7. The facility deviates from the requirement to fence all handling, processing and storage of oil areas to prevent trespassing, tampering and vandalism. All of these areas have secure fencing at the facility with the exception of the Revco area on the west side of Lee Burbank Highway. Oil storage in this area is limited to additive tank A-28 and heating oil tanks HO-1 and HO-4 (inactive). This area is under video surveillance 24/7 which provides equivalent environmental protection.</p>			

⁶ May be part of the Plan or demonstrated elsewhere.

⁷ Note in comments any discrepancies between the facility diagram, the description of the physical layout of facility, and what is observed in the field

		PLAN	FIELD																								
112.7(c)	<p>Appropriate containment and/or diversionary structures or equipment are provided to prevent a discharge as described in §112.1(b), except as provided in §112.7(k) of this section for certain qualified operational equipment. The entire containment system, including walls and floors, are capable of containing oil and are constructed to prevent escape of a discharge from the containment system before cleanup occurs. The method, design, and capacity for secondary containment address the typical failure mode and the most likely quantity of oil that would be discharged. See Attachment A of this checklist.</p> <p>For onshore facilities, one of the following or its equivalent:</p> <ul style="list-style-type: none"> Dikes, berms, or retaining walls sufficiently impervious to contain oil; Curbing or drip pans; Sumps and collection systems; Culverting, gutters or other drainage systems; Weirs, booms or other barriers; Spill diversion pond; Retention ponds; or Sorbent materials. 																										
	<p>Identify which of the following are present at the facility and if appropriate containment and/or diversionary structures or equipment are provided as described above:</p> <table border="1"> <tr> <td><input checked="" type="checkbox"/> Bulk storage containers</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> </tr> <tr> <td><input checked="" type="checkbox"/> Mobile/portable containers</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> </tr> <tr> <td><input checked="" type="checkbox"/> Oil-filled operational equipment (as defined in 112.2)</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> </tr> <tr> <td><input checked="" type="checkbox"/> Other oil-filled equipment (i.e., manufacturing equipment)</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> </tr> <tr> <td><input checked="" type="checkbox"/> Piping and related appurtenances</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> </tr> <tr> <td><input type="checkbox"/> Mobile refuelers or non-transportation-related tank cars</td> <td><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA</td> <td><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA</td> </tr> <tr> <td><input checked="" type="checkbox"/> Transfer areas, equipment and activities</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> <td><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA</td> </tr> <tr> <td><input type="checkbox"/> Identify any other equipment or activities that are not listed above:</td> <td><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA</td> <td><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA</td> </tr> </table>	<input checked="" type="checkbox"/> Bulk storage containers	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Mobile/portable containers	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Oil-filled operational equipment (as defined in 112.2)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Other oil-filled equipment (i.e., manufacturing equipment)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Piping and related appurtenances	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Mobile refuelers or non-transportation-related tank cars	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input checked="" type="checkbox"/> Transfer areas, equipment and activities	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Identify any other equipment or activities that are not listed above:	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA		
<input checked="" type="checkbox"/> Bulk storage containers	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA																									
<input checked="" type="checkbox"/> Mobile/portable containers	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA																									
<input checked="" type="checkbox"/> Oil-filled operational equipment (as defined in 112.2)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA																									
<input checked="" type="checkbox"/> Other oil-filled equipment (i.e., manufacturing equipment)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA																									
<input checked="" type="checkbox"/> Piping and related appurtenances	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA																									
<input type="checkbox"/> Mobile refuelers or non-transportation-related tank cars	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA																									
<input checked="" type="checkbox"/> Transfer areas, equipment and activities	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA																									
<input type="checkbox"/> Identify any other equipment or activities that are not listed above:	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA																									
112.7(d)	<p>Secondary containment for one (or more) of the following provisions is determined to be impracticable:</p> <table border="0"> <tr> <td><input type="checkbox"/> General secondary containment §112.7(c)</td> <td><input type="checkbox"/> Bulk storage containers §§112.8(c)(2)/112.12(c)(2)</td> </tr> <tr> <td><input type="checkbox"/> Loading/unloading rack §112.7(h)(1)</td> <td><input type="checkbox"/> Mobile/portable containers §§112.8(c)(11)/112.12(c)(11)</td> </tr> </table>	<input type="checkbox"/> General secondary containment §112.7(c)	<input type="checkbox"/> Bulk storage containers §§112.8(c)(2)/112.12(c)(2)	<input type="checkbox"/> Loading/unloading rack §112.7(h)(1)	<input type="checkbox"/> Mobile/portable containers §§112.8(c)(11)/112.12(c)(11)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No																					
<input type="checkbox"/> General secondary containment §112.7(c)	<input type="checkbox"/> Bulk storage containers §§112.8(c)(2)/112.12(c)(2)																										
<input type="checkbox"/> Loading/unloading rack §112.7(h)(1)	<input type="checkbox"/> Mobile/portable containers §§112.8(c)(11)/112.12(c)(11)																										
If YES	<ul style="list-style-type: none"> The impracticability of secondary containment is clearly demonstrated and described in the Plan For bulk storage containers,⁸ periodic integrity testing of containers and integrity and leak testing of the associated valves and piping is conducted <p>(Does not apply if the facility has submitted a FRP under §112.20):</p> <ul style="list-style-type: none"> Contingency Plan following the provisions of 40 CFR part 109 is provided (see Attachment C of this checklist) AND Written commitment of manpower, equipment, and materials required to expeditiously control and remove any quantity of oil discharged that may be harmful 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <div></div> <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA																								
<p>Comments:</p> <div></div>																											

⁸ These additional requirements apply only to bulk storage containers, when an impracticability determination has been made by the PE

		PLAN	FIELD
112.7(e)	Inspections and tests conducted in accordance with written procedures Record of inspections or tests signed by supervisor or inspector Kept with Plan for at least 3 years (see Attachment B of this checklist) ⁹	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
112.7(f)	Personnel, training, and oil discharge prevention procedures		
(1)	Training of oil-handling personnel in operation and maintenance of equipment to prevent discharges; discharge procedure protocols; applicable pollution control laws, rules, and regulations; general facility operations; and contents of SPCC Plan	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(2)	Person designated as accountable for discharge prevention at the facility and reports to facility management	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(3)	Discharge prevention briefings conducted at least once a year for oil handling personnel to assure adequate understanding of the Plan. Briefings highlight and describe known discharges as described in §112.1(b) or failures, malfunctioning components, and any recently developed precautionary measures	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
112.7(g)	Plan describes how to: <ul style="list-style-type: none"> Secure and control access to the oil handling, processing and storage areas; Secure master flow and drain valves; Prevent unauthorized access to starter controls on oil pumps; Secure out-of-service and loading/unloading connections of oil pipelines; and Address the appropriateness of security lighting to both prevent acts of vandalism and assist in the discovery of oil discharges. 	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
112.7(h)	Tank car and tank truck loading/unloading rack ¹⁰ is present at the facility <div style="text-align: right;"><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</div> <i>Loading/unloading rack</i> means a fixed structure (such as a platform, gangway) necessary for loading or unloading a tank truck or tank car, which is located at a facility subject to the requirements of this part. A loading/unloading rack includes a loading or unloading arm, and may include any combination of the following: piping assemblages, valves, pumps, shut-off devices, overfill sensors, or personnel safety devices.		
If YES	(1) Does loading/unloading rack drainage flow to catchment basin or treatment facility designed to handle discharges or use a quick drainage system? Containment system holds at least the maximum capacity of the largest single compartment of a tank car/truck loaded/unloaded at the facility	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
	(2) An interlocked warning light or physical barriers, warning signs, wheel chocks, or vehicle brake interlock system in the area adjacent to the loading or unloading rack to prevent vehicles from departing before complete disconnection of flexible or fixed oil transfer lines	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
	(3) Lower-most drains and all outlets on tank cars/trucks inspected prior to filling/departure, and, if necessary ensure that they are tightened, adjusted, or replaced to prevent liquid discharge while in transit	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
Comments:			

⁹ Records of inspections and tests kept under usual and customary business practices will suffice

¹⁰ Note that a tank car/truck loading/unloading rack must be present for §112.7(h) to apply

		PLAN	FIELD
112.7(i)	Brittle fracture evaluation of field-constructed aboveground containers is conducted after tank repair, alteration, reconstruction, or change in service that might affect the risk of a discharge or after a discharge/failure due to brittle fracture or other catastrophe, and appropriate action taken as necessary (applies to only field-constructed aboveground containers)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
112.7(j)	Discussion of conformance with applicable more stringent State rules, regulations, and guidelines and other effective discharge prevention and containment procedures listed in 40 CFR part 112	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	
112.7(k)	<p>Qualified oil-filled operational equipment is present at the facility¹¹ <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p><i>Oil-filled operational equipment</i> means equipment that includes an oil storage container (or multiple containers) in which the oil is present solely to support the function of the apparatus or the device. Oil-filled operational equipment is not considered a bulk storage container, and does not include oil-filled manufacturing equipment (flow-through process). Examples of oil-filled operational equipment include, but are not limited to, hydraulic systems, lubricating systems (e.g., those for pumps, compressors and other rotating equipment, including pumpjack lubrication systems), gear boxes, machining coolant systems, heat transfer systems, transformers, circuit breakers, electrical switches, and other systems containing oil solely to enable the operation of the device.</p> <p>If YES Check which apply:</p> <p>Secondary Containment provided in accordance with 112.7(c) <input checked="" type="checkbox"/></p> <p>Alternative measure described below (confirm eligibility) <input type="checkbox"/></p>		
112.7(k)	<p>Qualified Oil-Filled Operational Equipment</p> <ul style="list-style-type: none"> Has a single reportable discharge as described in §112.1(b) from any oil-filled operational equipment exceeding 1,000 U.S. gallons occurred within the three years prior to Plan certification date? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA Have two reportable discharges as described in §112.1(b) from any oil-filled operational equipment each exceeding 42 U.S. gallons occurred within any 12-month period within the three years prior to Plan certification date?¹² <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <p><i>If YES for either, secondary containment in accordance with §112.7(c) is required</i></p> <ul style="list-style-type: none"> Facility procedure for inspections or monitoring program to detect equipment failure and/or a discharge is established and documented <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <p>Does not apply if the facility has submitted a FRP under §112.20:</p> <ul style="list-style-type: none"> Contingency plan following 40 CFR part 109 (see Attachment C of this checklist) is provided in Plan AND <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA Written commitment of manpower, equipment, and materials required to expeditiously control and remove any quantity of oil discharged that may be harmful is provided in Plan <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA 		
Comments: <p>112.7(i): The hydrostatic test under API-653 is used for brittle fracture evaluation.</p>			

¹¹ This provision does not apply to oil-filled manufacturing equipment (flow-through process)

¹² Oil discharges that result from natural disasters, acts of war, or terrorism are not included in this determination. The gallon amount(s) specified (either 1,000 or 42) refers to the amount of oil that actually reaches navigable waters or adjoining shorelines not the total amount of oil spilled. The entire volume of the discharge is oil for this determination.

ONSHORE FACILITIES (EXCLUDING PRODUCTION) 40 CFR 112.8/112.12		PLAN	FIELD
112.8(b)/ 112.12(b) Facility Drainage			
Diked Areas (1)	Drainage from diked storage areas is: <ul style="list-style-type: none"> • Restrained by valves, except where facility systems are designed to control such discharge, OR • Manually activated pumps or ejectors are used and the condition of the accumulation is inspected prior to draining dike to ensure no oil will be discharged 	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(2)	Diked storage area drain valves are manual, open-and-closed design (not flapper-type drain valves) If drainage is released directly to a watercourse and not into an onsite wastewater treatment plant, retained storm water is inspected and discharged per §§112.8(c)(3)(ii), (iii), and (iv) or §§112.12(c)(3)(ii), (iii), and (iv).	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
Undiked Areas (3)	Drainage from undiked areas with a potential for discharge designed to flow into ponds, lagoons, or catchment basins to retain oil or return it to facility. Catchment basin located away from flood areas. ¹³	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(4)	If facility drainage not engineered as in (b)(3) (i.e., drainage flows into ponds, lagoons, or catchment basins) then the facility is equipped with a diversion system to retain oil in the facility in the event of an uncontrolled discharge. ¹⁴	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
(5)	Are facility drainage waters continuously treated in more than one treatment unit and pump transfer is needed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
If YES	<ul style="list-style-type: none"> • Two "lift" pumps available and at least one permanently installed • Facility drainage systems engineered to prevent a discharge as described in §112.1(b) in the case of equipment failure or human error 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
Comments:			
112.8(c)/112.12(c) Bulk Storage Containers <input type="checkbox"/> NA <i>Bulk storage container</i> means any container used to store oil. These containers are used for purposes including, but not limited to, the storage of oil prior to use, while being used, or prior to further distribution in commerce. Oil-filled electrical, operating, or manufacturing equipment is not a bulk storage container. <i>If bulk storage containers are not present, mark this section Not Applicable (NA). If present, complete this section and Attachment A of this checklist.</i>			
(1)	Containers materials and construction are compatible with material stored and conditions of storage such as pressure and temperature	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(2)	Except for mobile refuelers and other non-transportation-related tank trucks, construct all bulk storage tank installations with secondary containment to hold capacity of largest container and sufficient freeboard for precipitation Diked areas sufficiently impervious to contain discharged oil OR Alternatively, any discharge to a drainage trench system will be safely confined in a facility catchment basin or holding pond	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA

¹³ Oil discharges that result from natural disasters, acts of war, or terrorism are not included in this determination. The gallon amount(s) specified (either 1,000 or 42) refers to the amount of oil that actually reaches navigable waters or adjoining shorelines not the total amount of oil spilled. The entire volume of the discharge is oil for this determination.

¹⁴ These provisions apply only when a facility drainage system is used for containment; otherwise mark NA

		PLAN	FIELD
(3)	Is there drainage of uncontaminated rainwater from diked areas into a storm drain or open watercourse?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
If YES	• Bypass valve normally sealed closed	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
	• Retained rainwater is inspected to ensure that its presence will not cause a discharge as described in §112.1(b)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
	• Bypass valve opened and resealed under responsible supervision	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
	• Adequate records of drainage are kept; for example, records required under permits issued in accordance with 40 CFR §§122.41(j)(2) and (m)(3)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
(4)	For completely buried metallic tanks installed on or after January 10, 1974 (if not exempt from SPCC regulation because subject to all of the technical requirements of 40 CFR part 280 or 281):		
	• Provide corrosion protection with coatings or cathodic protection compatible with local soil conditions	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
	• Regular leak testing conducted	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
(5)	The buried section of partially buried or bunkered metallic tanks protected from corrosion with coatings or cathodic protection compatible with local soil conditions	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
(6)	• Test or inspect each aboveground container for integrity on a regular schedule and whenever you make material repairs. Techniques include, but are not limited to: visual inspection, hydrostatic testing, radiographic testing, ultrasonic testing, acoustic emissions testing, or other system of non-destructive testing	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
	• Appropriate qualifications for personnel performing tests and inspections are identified in the Plan and have been assessed in accordance with industry standards	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
	• The frequency and type of testing and inspections are documented, are in accordance with industry standards and take into account the container size, configuration and design	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
	• Comparison records of aboveground container integrity testing are maintained	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
	• Container supports and foundations regularly inspected	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
	• Outside of containers frequently inspected for signs of deterioration, discharges, or accumulation of oil inside diked areas	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
	• Records of all inspections and tests maintained ¹⁵	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
Integrity Testing Standard identified in the Plan:			
112(8)(c)(6) EPA Inspector unable to inspect exterior of some containers due to drainage water accumulation as referenced in the last comments section.			
112.12 (c)(6)(ii) <i>(Applies to AFVO Facilities only)</i>	Conduct formal visual inspection on a regular schedule for bulk storage containers that meet all of the following conditions:	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
	<ul style="list-style-type: none"> • Subject to 21 CFR part 110; • Elevated; • Constructed of austenitic stainless steel; • Have no external insulation; and • Shop-fabricated. 		
	In addition, you must frequently inspect the outside of the container for signs of deterioration, discharges, or accumulation of oil inside diked areas.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
	You must determine and document in the Plan the appropriate qualifications for personnel performing tests and inspections. ¹⁶	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA

¹⁵ Records of inspections and tests kept under usual and customary business practices will suffice
Onshore Facilities (Excluding Oil Production)

		PLAN	FIELD
(7)	Leakage through defective internal heating coils controlled: <ul style="list-style-type: none"> Steam returns and exhaust lines from internal heating coils that discharge into an open watercourse are monitored for contamination, <u>OR</u> Steam returns and exhaust lines pass through a settling tank, skimmer, or other separation or retention system 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
(8)	Each container is equipped with at least one of the following for liquid level sensing: <ul style="list-style-type: none"> High liquid level alarms with an audible or visual signal at a constantly attended operation or surveillance station, or audible air vent in smaller facilities; High liquid level pump cutoff devices set to stop flow at a predetermined container content level; Direct audible or code signal communication between container gauger and pumping station; Fast response system for determining liquid level (such as digital computers, telepulse, or direct vision gauges) and a person present to monitor gauges and overall filling of bulk containers; or Regularly test liquid level sensing devices to ensure proper operation. 	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(9)	Effluent treatment facilities observed frequently enough to detect possible system upsets that could cause a discharge as described in §112.1(b)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(10)	Visible discharges which result in a loss of oil from the container, including but not limited to seams, gaskets, piping, pumps, valves, rivets, and bolts are promptly corrected and oil in diked areas is promptly removed	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(11)	Mobile or portable containers positioned to prevent a discharge as described in §112.1(b). Mobile or portable containers (excluding mobile refuelers and other non-transportation-related tank trucks) have secondary containment with sufficient capacity to contain the largest single compartment or container and sufficient freeboard to contain precipitation	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA

112.8(d)/112.12(d) Facility transfer operations, pumping, and facility process

(1)	Buried piping installed or replaced on or after August 16, 2002 has protective wrapping or coating Buried piping installed or replaced on or after August 16, 2002 is also cathodically protected or otherwise satisfies corrosion protection standards for piping in 40 CFR part 280 or 281 Buried piping exposed for any reason is inspected for deterioration; corrosion damage is examined; and corrective action is taken	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(2)	Piping terminal connection at the transfer point is marked as to origin and capped or blank-flanged when not in service or in standby service for an extended time	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(3)	Pipe supports are properly designed to minimize abrasion and corrosion and allow for expansion and contraction	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA
(4)	Aboveground valves, piping, and appurtenances such as flange joints, expansion joints, valve glands and bodies, catch pans, pipeline supports, locking of valves, and metal surfaces are inspected regularly to assess their general condition Integrity and leak testing conducted on buried piping at time of installation, modification, construction, relocation, or replacement	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA
(5)	Vehicles warned so that no vehicle endangers aboveground piping and other oil transfer operations	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA

Comments:

112.8(d)(1) Was the buried piping that extends under lee burbank highway installed after 2002? (see 2.5.1 in SPCC plan)
 (Edit after field inspection: Inspector noted that this buried piping was located in USCG jurisdiction)
 112.8(d)(3): Inspector observed one length of above ground piping (~50-100 feet) along containment berm that was partially buried due to erosion of adjacent soils.

This page left intentionally blank.

ATTACHMENT A: SPCC FIELD INSPECTION AND PLAN REVIEW TABLE

Documentation of Field Observations for Containers and Associated Requirements

Inspectors should use this table to document observations of containers as needed.

Containers and Piping

Check containers for leaks, specifically looking for: drip marks, discoloration of tanks, puddles containing spilled or leaked material, corrosion, cracks, and localized dead vegetation, and standards/specifications of construction.

Check aboveground container foundation for: cracks, discoloration, and puddles containing spilled or leaked material, settling, gaps between container and foundation, and damage caused by vegetation roots.

Check all piping for: droplets of stored material, discoloration, corrosion, bowing of pipe between supports, evidence of stored material seepage from valves or seals, evidence of leaks, and localized dead vegetation. For all aboveground piping, include the general condition of flange joints, valve glands and bodies, drip pans, pipe supports, bleeder and gauge valves, and other such items (Document in comments section of §112.8(d) or 112.12(d).)

Secondary Containment (Active and Passive)

Check secondary containment for: containment system (including walls and floor) ability to contain oil such that oil will not escape the containment system before cleanup occurs, proper sizing, cracks, discoloration, presence of spilled or leaked material (standing liquid), erosion, corrosion, penetrations in the containment system, and valve conditions.

Check dike or berm systems for: level of precipitation in dike/available capacity, operational status of drainage valves (closed), dike or berm impermeability, debris, erosion, impermeability of the earthen floor/walls of diked area, and location/status of pipes, inlets, drainage around and beneath containers, presence of oil discharges within diked areas.

Check drainage systems for: an accumulation of oil that may have resulted from any small discharge, including field drainage systems (such as drainage ditches or road ditches), and oil traps, sumps, or skimmers. Ensure any accumulations of oil have been promptly removed.

Check retention and drainage ponds for: erosion, available capacity, presence of spilled or leaked material, debris, and stressed vegetation.

Check active measures (countermeasures) for: amount indicated in plan is available and appropriate; deployment procedures are realistic; material is located so that they are readily available; efficacy of discharge detection; availability of personnel and training, appropriateness of measures to prevent a discharge as described in §112.1(b).

Container ID/ General Condition ¹⁶ Aboveground or Buried Tank	Storage Capacity and Type of Oil	Type of Containment/ Drainage Control	Overfill Protection and Testing & Inspections

¹⁶ Identify each tank with either an A to indicate aboveground or B for completely buried
Onshore Facilities (Excluding Oil Production)

ATTACHMENT A: SPCC FIELD INSPECTION AND PLAN REVIEW TABLE (CONT.)

Documentation of Field Observations for Containers and Associated Requirements

Container ID/ General Condition ¹⁷ Aboveground or Buried Tank	Storage Capacity and Type of Oil	Type of Containment/ Drainage Control	Overfill Protection and Testing & Inspections

¹⁷ Identify each tank with either an A to indicate aboveground or B for completely buried

ATTACHMENT B: SPCC INSPECTION AND TESTING CHECKLIST

Required Documentation of Tests and Inspections

Records of inspections and tests required by 40 CFR part 112 signed by the appropriate supervisor or inspector must be kept by all facilities with the SPCC Plan for a period of three years. Records of inspections and tests conducted under usual and customary business practices will suffice. Documentation of the following inspections and tests should be kept with the SPCC Plan.

Inspection or Test		Documentation		Not Applicable
		Present	Not Present	
112.7–General SPCC Requirements				
(d)	Integrity testing for bulk storage containers with no secondary containment system and for which an impracticability determination has been made	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(d)	Integrity and leak testing of valves and piping associated with bulk storage containers with no secondary containment system and for which an impracticability determination has been made	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(h)(3)	Inspection of lowermost drain and all outlets of tank car or tank truck prior to filling and departure from loading/unloading rack	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(i)	Evaluation of field-constructed aboveground containers for potential for brittle fracture or other catastrophic failure when the container undergoes a repair, alteration, reconstruction or change in service or has discharged oil or failed due to brittle fracture failure or other catastrophe	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
k(2)(i)	Inspection or monitoring of qualified oil-filled operational equipment when the equipment meets the qualification criteria in §112.7(k)(1) and facility owner/operator chooses to implement the alternative requirements in §112.7(k)(2) that include an inspection or monitoring program to detect oil-filled operational equipment failure and discharges	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
112.8/112.12–Onshore Facilities (excluding oil production facilities)				
(b)(1), (b)(2)	Inspection of storm water released from diked areas into facility drainage directly to a watercourse	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(c)(3)	Inspection of rainwater released directly from diked containment areas to a storm drain or open watercourse before release, open and release bypass valve under supervision, and records of drainage events	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(c)(4)	Regular leak testing of completely buried metallic storage tanks installed on or after January 10, 1974 and regulated under 40 CFR 112	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(c)(6)	Regular integrity testing of aboveground containers and integrity testing after material repairs, including comparison records	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(c)(6), (c)(10)	Regular visual inspections of the outsides of aboveground containers, supports and foundations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(c)(6)	Frequent inspections of diked areas for accumulations of oil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(c)(8)(v)	Regular testing of liquid level sensing devices to ensure proper operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(c)(9)	Frequent observations of effluent treatment facilities to detect possible system upsets that could cause a discharge as described in §112.1(b)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(d)(1)	Inspection of buried piping for damage when piping is exposed and additional examination of corrosion damage and corrective action, if present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(d)(4)	Regular inspections of aboveground valves, piping and appurtenances and assessments of the general condition of flange joints, expansion joints, valve glands and bodies, catch pans, pipeline supports, locking of valves, and metal surfaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
(d)(4)	Integrity and leak testing of buried piping at time of installation, modification, construction, relocation or replacement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

This page left intentionally blank.

ATTACHMENT C: SPCC CONTINGENCY PLAN REVIEW CHECKLIST

☒ NA

40 CFR Part 109—Criteria for State, Local and Regional Oil Removal Contingency Plans

If SPCC Plan includes an impracticability determination for secondary containment in accordance with §112.7(d), the facility owner/operator is required to provide an oil spill contingency plan following 40 CFR part 109, unless he or she has submitted a FRP under §112.20. An oil spill contingency plan may also be developed, unless the facility owner/operator has submitted a FRP under §112.20 as one of the required alternatives to general secondary containment for qualified oil filled operational equipment in accordance with §112.7(k).

109.5—Development and implementation criteria for State, local and regional oil removal contingency plans ¹⁸		Yes	No
(a)	Definition of the authorities, responsibilities and duties of all persons, organizations or agencies which are to be involved in planning or directing oil removal operations.	<input type="checkbox"/>	<input type="checkbox"/>
(b)	Establishment of notification procedures for the purpose of early detection and timely notification of an oil discharge including:	<input type="checkbox"/>	<input type="checkbox"/>
(1)	The identification of critical water use areas to facilitate the reporting of and response to oil discharges.	<input type="checkbox"/>	<input type="checkbox"/>
(2)	A current list of names, telephone numbers and addresses of the responsible persons (with alternates) and organizations to be notified when an oil discharge is discovered.	<input type="checkbox"/>	<input type="checkbox"/>
(3)	Provisions for access to a reliable communications system for timely notification of an oil discharge, and the capability of interconnection with the communications systems established under related oil removal contingency plans, particularly State and National plans (e.g., National Contingency Plan (NCP)).	<input type="checkbox"/>	<input type="checkbox"/>
(4)	An established, prearranged procedure for requesting assistance during a major disaster or when the situation exceeds the response capability of the State, local or regional authority.	<input type="checkbox"/>	<input type="checkbox"/>
(c)	Provisions to assure that full resource capability is known and can be committed during an oil discharge situation including:	<input type="checkbox"/>	<input type="checkbox"/>
(1)	The identification and inventory of applicable equipment, materials and supplies which are available locally and regionally.	<input type="checkbox"/>	<input type="checkbox"/>
(2)	als and supplies that would be required to remove the maximum oil discharge to be anticipated.	<input type="checkbox"/>	<input type="checkbox"/>
(3)	Development of agreements and arrangements in advance of an oil discharge for the acquisition of equipment, materials and supplies to be used in responding to such a discharge.	<input type="checkbox"/>	<input type="checkbox"/>
(d)	Provisions for well-defined and specific actions to be taken after discovery and notification of an oil discharge including:	<input type="checkbox"/>	<input type="checkbox"/>
(1)	Specification of an oil discharge response operating team consisting of trained, prepared and available operating personnel.	<input type="checkbox"/>	<input type="checkbox"/>
(2)	Pre-designation of a properly qualified oil discharge response coordinator who is charged with the responsibility and delegated commensurate authority for directing and coordinating response operations and who knows how to request assistance from Federal authorities operating under existing national and regional contingency plans.	<input type="checkbox"/>	<input type="checkbox"/>
(3)	A preplanned location for an oil discharge response operations center and a reliable communications system for directing the coordinated overall response operations.	<input type="checkbox"/>	<input type="checkbox"/>
(4)	Provisions for varying degrees of response effort depending on the severity of the oil discharge.	<input type="checkbox"/>	<input type="checkbox"/>
(5)	Specification of the order of priority in which the various water uses are to be protected where more than one water use may be adversely affected as a result of an oil discharge and where response operations may not be adequate to protect all uses.	<input type="checkbox"/>	<input type="checkbox"/>
(e)	Specific and well defined procedures to facilitate recovery of damages and enforcement measures as provided for by State and local statutes and ordinances.	<input type="checkbox"/>	<input type="checkbox"/>

¹⁸ The contingency plan should be consistent with all applicable state and local plans, Area Contingency Plans, and the NCP.

This page left intentionally blank.

ATTACHMENT D: TIER II QUALIFIED FACILITY CHECKLIST

☒ NA

TIER II QUALIFIED FACILITY PLAN REQUIREMENTS —40 CFR 112.6(b)

112.6(b)(1)	Plan Certification: Owner/operator certified in the Plan that:	<input type="checkbox"/> Yes <input type="checkbox"/> No
(i)	He or she is familiar with the requirements of 40 CFR part 112	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(ii)	He or she has visited and examined the facility ¹⁹	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(iii)	The Plan has been prepared in accordance with accepted and sound industry practices and standards and with the requirements of this part	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(iv)	Procedures for required inspections and testing have been established	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(v)	He or she will fully implement the Plan	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(vi)	The facility meets the qualification criteria set forth under §112.3(g)(2)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(vii)	The Plan does not deviate from any requirements as allowed by §§112.7(a)(2) and 112.7(d), except as described under §112.6(b)(3)(i) or (ii)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(viii)	The Plan and individual(s) responsible for implementing the Plan have the full approval of management and the facility owner or operator has committed the necessary resources to fully implement the Plan.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
112.6(b)(2)	Technical Amendments: The owner/operator self-certified the Plan's technical amendments for a change in facility design, construction, operation, or maintenance that affected potential for a §112.1(b) discharge	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
If YES	<ul style="list-style-type: none"> Certification of technical amendments is in accordance with the self-certification provisions of §112.6(b)(1). 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(i)	A PE certified a portion of the Plan (i.e., Plan is informally referred to as a hybrid Plan)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
If YES	<ul style="list-style-type: none"> The PE also certified technical amendments that affect the PE certified portion of the Plan as required under §112.6(b)(4)(ii) 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(ii)	The aggregate aboveground oil storage capacity increased to more than 10,000 U.S. gallons as a result of the change	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
If YES	<i>The facility no longer meets the Tier II qualifying criteria in §112.3(g)(2) because it exceeds 10,000 U.S. gallons in aggregate aboveground storage capacity.</i>	
	The owner/operator prepared and implemented a Plan within 6 months following the change and had it certified by a PE under §112.3(d)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
112.6(b)(3)	Plan Deviations: Does the Plan include environmentally equivalent alternative methods or impracticability determinations for secondary containment?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
If YES	Identify the alternatives in the hybrid Plan:	
	<ul style="list-style-type: none"> Environmental equivalent alternative method(s) allowed under §112.7(a)(2); Impracticability determination under §112.7(d) 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
112.6(b)(4)	<ul style="list-style-type: none"> For each environmentally equivalent measure, the Plan is accompanied by a written statement by the PE that describes: the reason for nonconformance, the alternative measure, and how it offers equivalent environmental protection in accordance with §112.7(a)(2); For each secondary containment impracticability determination, the Plan explains the reason for the impracticability determination and provides the alternative measures to secondary containment required in §112.7(d) 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
	AND	
(i)	PE certifies in the Plan that:	
(A)	He/she is familiar with the requirements of 40 CFR Part 112	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(B)	He/she or a representative agent has visited and examined the facility	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
(C)	The alternative method of environmental equivalence in accordance with §112.7(a)(2) or the determination of impracticability and alternative measures in accordance with §112.7(d) is consistent with good engineering practice, including consideration of applicable industry standards, and with the requirements of 40 CFR Part 112.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
Comments:		

¹⁹ Note that only the person certifying the Plan can make the site visit

This page left intentionally blank.

ATTACHMENT E: ADDITIONAL COMMENTS

Inspector noted the following during the field inspection:

- 1) EPA inspector observed standing water inside secondary containment that had visibly been present for an extended period of time (dark water marks were observed up the sides of tanks). At least two tanks had water present that reached at least one or two feet above the chime of the above ground storage tanks. It was not possible for the EPA inspector to inspect the tanks, foundations, or related appurtenances around these tanks. EPA does not recommend managing rainwater in this fashion.
- 2) Inspector observed a number of tanks present on the facility grounds that were not included in the overall capacity of the facility in the SPCC or FRP plans. The facility informed the inspector that the tanks excluded from the facility capacity were being stored and not in use. There was no indication that these tanks were permanently closed. As per the definition of "permanently closed" in 112.2: Definitions, this would mean that "(1) all liquid and sludge has been removed from each container and connecting line; and (2) all connecting lines and piping have been disconnected from the container and blanked off, all valves, (except for ventilation valves) have been closed and locked, and conspicuous signs have been posted on each container stating that it is a permanently closed container and noting the date of closure."
- 3) Inspector observed one length of above ground piping (~50-100 feet) along containment berm that was partially buried due to erosion of adjacent soils.
- 4) During inspection, facility demonstrated that the newly installed (2016) overfill audible and visual alarms were functional.