

June 12<sup>th</sup>, 2019

## **2019 – Update on Action Items**

The EPA consent order requires the City of Bolivar to submit annual reports in January of each year. Until the order is terminated, the city of Bolivar plans to submit to EPA semi-annual reports to give an update on the City's Plan of Action. Below you will see a status update on the City's planned action items for 2019. These planned action items were submitted to EPA in January 2019 with the annual report.

1. City will bid another estimated \$140,000 for CIPP lining for the upcoming 2019 year.

**STATUS:**

The City put out for bids on approximately \$140,000 in CIPP work for the 2019 year in December of 2018. Insituform was awarded the bid on approximately 5,340' of sewer main. This work was completed in June of 2019.

2. Improvements to the WWTP

**STATUS:** In June 2016, White River Engineering completed the engineering for the oxidation ditch's to be renovated. Smith and Edwards were awarded the bid in July 2016. Phase 1 (West ditch) was completed in July of 2017 and entails the removal of the side channel clarifier and replacement of motors, rotors and gearboxes. Phase 2 (East ditch) and entailed installation of adjustable weir, motors, rotors, gearboxes and conduit for possible future growth and was started in January 2019. Work was completed in April of 2019. Currently the both ditches are working as designed.

3. City will jet 10% of its collection system during 2019.

**STATUS:**

Crews have jetted approximately 39% of our annual goal (10%) this year. Crews also have CCTV approximately 1.41 miles of main.

4. City has been working on correcting some of their Inflow and Infiltration.

**STATUS:** Crews have;

- Repaired 20 Cleanouts
- Sent out letters to Citizens pertaining to the private service line and has had 12 cleanouts repaired in response to the letters.
- Inspected 38 manholes



345 S. Main Ave, PO Box 9, • Bolivar, Missouri 65613  
Telephone (417)326-2489 • Fax (417) 777-3212  
[www.bolivar.mo.us](http://www.bolivar.mo.us)

---

- Replaced three (3)-4" taps and 300' of 8" clay main on West Austin St.
- Spot repair on North Chicago.

Plan to replace 460' of 8" clay main on Lillian Street.

In the process of replacing 285' of 6" main on West Summit.