

**Cottonwood Hills**  
Liquid Levels 8/14/17

Well ID	DTW	DTB	Comments
79R	63.0	120.0	
14R1	67.0	123.0	
20R1	90.0	126.0	
1			Rock pack well
2			Rock pack well
4			Rock pack well
5			Rock pack well
6			Rock pack well
11	78.0	80.0	
13	71.0	75.0	
16	60.0	60.0	
18	69.0	82.0	
19	89.0	110.0	
21	62.0	74.0	
22	50.0	54.0	
81	105.0	127.0	
82	61.0	74.0	
83	42.0	62.0	
84	89.0	90.0	
85	57.0	116.0	
86	71.0	127.0	
87	85.0	121.0	
88	82.0	103.0	
89	96.7	101.0	
08R	76.0	99.0	
90	86.6	125.0	
91	96.0	121.0	
92	79.0	94.0	
93	101.5	121.0	
94			Remote Well
95			Remote Well
09R	90.0	118.0	
10R	101.6	133.0	
15R	76.0	86.0	
17R	78.0	110.0	
77R	92.5	123.0	
7R1	95.8	120.0	
80R	77.6	110.0	

\* Rock pack wells were constructed with 20ft of solid pipe on a column of stone.

\*DTW = Depth to Water

\*DTB = Depth to Bottom

\* Measurements taken from the top of the well casing