

Winiecki, Eric

From: Mullen, Tom [Tom.Mullen@arcadis-us.com]
Sent: Monday, July 08, 2013 5:03 AM
To: Fuentes, Rene
Cc: Winiecki, Eric; Freeman, Kevin
Subject: DOCKET NO. SDWA-10-2013-0080 / Groundwater Monitoring Well Installation Activities - Wednesday July 3, 2013 Update

Rene

Above-ground surface completions were installed at YVD-07 and YVD-11 on Wednesday. Also more well casing arrived on site that afternoon. Today, Monday, July 8, Cascade will be installing well DC-05D and then move onto YVD-16 on Kellum Road and east of Dekker Road about ½ mile.

As for a schedule, the following wells have been cleared for utilities:

YVD-12, YVD-13, YVD-14, YVD-15, YVD-10, and DC-03D.

Let me know if you have any questions.

Best regards

Tom

From: Fuentes, Rene [<mailto:fuentes.rene@epa.gov>]
Sent: Wednesday, July 03, 2013 9:53 AM
To: Mullen, Tom
Cc: Winiecki, Eric
Subject: RE: DOCKET NO. SDWA-10-2013-0080 / Groundwater Monitoring Well Installation Activities - Tuesday, July 2, 2013 Update

*Great Tom,
Thanks for update. Sounds like it is all going pretty well according to plan. Hope you are all holding up well with the hot weather.*

I am still considering going back next week, but am having some scheduling conflicts so far. Will let you know or just show up. Do you have a general well schedule plan?

Rene

From: Mullen, Tom [<mailto:Tom.Mullen@arcadis-us.com>]
Sent: Wednesday, July 03, 2013 9:32 AM
To: Fuentes, Rene
Cc: Winiecki, Eric; Freeman, Kevin
Subject: DOCKET NO. SDWA-10-2013-0080 / Groundwater Monitoring Well Installation Activities - Tuesday, July 2, 2013 Update

Rene

The following tasks were completed Tuesday, July 2, 2013. Cascade drilled DC-05D to total depth of 128 feet bgs. Groundwater was encountered at 71.5 feet below bgs. Lithology generally consists of silt to 68 feet and gravelly sand to

128 feet. Well casing/screen materials are scheduled to arrive on site Wednesday afternoon. In the interim, Cascade is installing surface completions at YVD-07 and YVD-11.

Monitoring well installation activities at DC-05D will resume Monday, July 8.

Let me know if you have any questions.

Best regards,

Tom

Thomas F. Mullen, PG | Certified Project Manager / Senior Hydrogeologist | tom.mullen@arcadis-us.com
ARCADIS U.S., Inc. | 695 N. Legacy Ridge Drive, Suite 200 | Liberty Lake, WA, 99019
T. 509.928.3369 | M. 208.755.1094 | F. 509.928.3075
www.arcadis-us.com
ARCADIS, Imagine the result

PG / ID, 931 | CA, 6514 | WY, 792
LG, LHG, LEG / WA, 211

NOTICE: This e-mail and any files transmitted with it are the property of ARCADIS U.S., Inc. and its affiliates. All rights, including without limitation copyright, are reserved. The proprietary information contained in this e-mail message, and any files transmitted with it, is intended for the use of the recipient(s) named above. If the reader of this e-mail is not the intended recipient, you are hereby notified that you have received this e-mail in error and that any review, distribution or copying of this e-mail or any files transmitted with it is strictly prohibited. If you have received this e-mail in error, please notify the sender immediately and delete the original message and any files transmitted. The unauthorized use of this e-mail or any files transmitted with it is prohibited and disclaimed by ARCADIS U.S., Inc. and its affiliates. Nothing herein is intended to constitute the offering or performance of services where otherwise restricted by law.