NE NW SE Sec 7 T16N R8W MECOSTA COUNTY, MI CURRENT WELLBORE DIAGRAM

API No. 21-107-36187-0000 GL @ 1197.5' KB @ 1214'

WELL COMPLETION DATE: DRY HOLE (NA) PLUGGING COMPLETION DATE: 12/2/82

UPDATED APRIL 2014 BY JLT 24" CONDUCTOR DRIVEN TO 59'

17-1/2" Hole expected SURFACE CASING 13 3/8", 48#/ft \

SET @ 842' KB

CMT w/900 SX TO SURFACE

12-1/4" Hole expected

842

INTERMEDIATE CASING

9 5/8", 40#/ft

SET @ 5525' KB

CMT w/250 SX TO SURFACE

FULLED ISOD A (COT/E

5400'

5525'

PROD. CASING

RAN DRILL PIPE TO 8350', SPOTTED 460 SX POZ TO 5400', V CAME OUT, CUT AND PULLED 1500' OF 9-5/8". RAN DRILL PIPE TO 5400' AND CEMENTED TO SURFACE

WITH 1635 SX CLASS A. x

TD @ 8380' KB 🎺