From:

"Sandra Bron"

To:

<art.currier@ttemi.com>

Cc:

"Rob Watson" < Rob. Watson@epa.state.il.us>

Sent:

Friday, August 17, 2001 5:10 PM

Subject:

Sauget TSCA Cell Ramp Construction

Art,

I reviewed the LMS Contracting Inc. submittal for construction of the access ramps and it looked acceptable to me. fyi, I made a note to watch for:1) where the 12 inch layer of soil is placed at the toe of the ramp, make sure the "corner" of the toe area is filleted with soil before overlaying the soil with the primary liner, and 2) at the toe of the ramp, make sure that 3F thickness is maintained for the temporary haul road where the ramp transitions into the floor area.

I do not know if Rob Watson looked at the submittal. fyi, he may have additional comments.

Gandra. Bron Cepa. state. il. 45