

Post-Hurricane Sandy Status Report for Region 2 Superfund Remedial Sites
Located in Emergency Declaration Counties

Full, Official Site Name: Caldwell Trucking Company Superfund Site

1) O'Connor Drive Groundwater Extraction and Treatment System

Site Address or Location, including County: 222 Passaic Avenue, Fairfield, Essex County, NJ

Lat/Long for Site (if you can get this information): Latitude: 40° 50' 23" North/Longitude: 74° 16' 16" West

Date of Inspection: 11/6/2012

Name of Inspector: Mark Turner

Affiliation of Inspector (EPA/Contractor/PRP/etc.): PRP Contractor - System Operator,
Groundwater Treatment and Technology (GWTT)

Best phone number to reach inspector: 973-487-6326

Do conditions at the site pose an immediate threat to human health or the environment?

☐ Yes ☒ No

If Yes, please provide a brief description of the conditions and the necessary response actions:

Briefly describe any equipment damage, operational problems, etc.:

No equipment was damaged during the storm. The groundwater extract and treatment system was shut down prior to the storm and restarted on 11-6-2012 without any issues. There was no major flooding in the area associated with the storm.

2) Seep Area Treatment System

Site Address or Location, including County: 82 Pier Lane, Fairfield, Essex County, NJ

Lat/Long for Site (if you can get this information): State Plane Coordinates are X: 556,320 and
Y: 747,526

Date of Inspection: 11/6/2012

Name of Inspector: Pat Biskey

Affiliation of Inspector (EPA/Contractor/PRP/etc.): PRP Contractor – System Operator, GWTT

Best phone number to reach inspector: 973-224-4120

Do conditions at the site pose an immediate threat to human health or the environment?

☐ Yes ☒ No

If Yes, please provide a brief description of the conditions and the necessary response actions:

Some trees were down: 1) on the entry driveway about 20 feet in from road, 2) from the site property into a neighboring property, and 3) inside the treatment area in the seep area. The downed trees do not affect operation of the system. All trees will be removed by a contractor.

Briefly describe any equipment damage, operational problems, etc.:

The motor starter required troubleshooting during restart of the system and was tripping off.

The motor starter's amps were checked and level was increased to allow regular pumping operations. If issue persists a new motor starter may be required.