## ADDITIONAL COMMENTS ON SCOPE OF WORK

Pg. 1, Para Soil Sampling/Inspection (1st Para)

Delete "but is not" limited to . . . "
This is poor definition - open ended needs clarification.

Pg. 2, Para Alleys and Driveways

In last sentence delete "and paved." Add "and resurfaced in a manner consistent with original conditions, or present usage."

Rod - Figure 8 <u>Multi-Media Cap Detail</u>

RCRA Cap is not necessary. Change Cap to eliminate substantial maintenance problems. (i.e., Use membrane, fabric, Tensar and 2" Crushed stone.

